

Document Reference: UHSF20.1	RAMS REVIEW FORM	 CONSTRUCTING CHANGE
--	-------------------------	---

METHOD STATEMENT / RISK ASSESSMENT DETAILS

Name of company:	Crabtree Insulation Limited	Account:	Waitrose
Site	Newport - 81978	Submitted by:	Sean Crabtree
Title:	Insulation of ductwork and pipework		
Date submitted to Uplands for review:	17.08.2026		

UPLANDS REVIEW

Uplands Review Details			
Name:	M. Singlehurst	Position:	Project Manager
Signed:		Date:	27.08.2026
A	No Comments, Satisfactory		
B	Minor Comments. Satisfactory Subject to Incorporation of Comments Below		✓
C	Unsatisfactory, please revise and Re submit to include comments below:		
Date sent for amendments to be added:		Date received back with amendment added:	
General Comments:	Controls are mostly suitable for a lower-risk package, but the RAMS should identify the site supervisor, exact programme/date, MEWP details, and the interface with trace-heating electrical works.		

All Hazards identified MUST have the appropriate CONTROLS MEASURES identified and explained in the RAMs.

Demolition	Yes ☐ No ☒	Licensed Asbestos Removal	Yes ☐ No ☒
Hot Works	Yes ☐ No ☒	Non-Licensed Asbestos Removal	Yes ☐ No ☒
Steel Erection	Yes ☐ No ☒	Dust	Yes ☒ No ☐
Work At Height	Yes ☒ No ☐	Noise	Yes ☐ No ☒
Roof Work / Work Near Fragile Materials	Yes ☐ No ☒	Vibration	Yes ☐ No ☒
Temporary Works including Scaffolding	Yes ☐ No ☒	Manual Handling	Yes ☒ No ☐
Breaking Ground / Digging	Yes ☐ No ☒	Epoxy Resins	Yes ☐ No ☒
Working in Excavations	Yes ☐ No ☒	Methyl methacrylate (MMA)	Yes ☐ No ☒
Confined Space Work	Yes ☐ No ☒	UV (Solar) Radiation	Yes ☐ No ☒
Lifting Operations	Yes ☐ No ☒	Leptospirosis	Yes ☐ No ☒
Overhead Services	Yes ☐ No ☒	Psittacosis	Yes ☐ No ☒
Electrical Work	Yes ☒ No ☐	Needle Stick Injury	Yes ☐ No ☒
Use of Plant and Equipment	Yes ☒ No ☐	Hazardous Substances	Yes ☒ No ☐
PAT Testing	Yes ☐ No ☒	Falls of materials	Yes ☒ No ☐
Restricted Access and Egress	Yes ☒ No ☐	Working on / adjacent to water	Yes ☐ No ☒
Vehicle / Plant Movements	Yes ☒ No ☐	Adverse weather	Yes ☒ No ☐
Segregation	Yes ☒ No ☐	Other Hazards: Please Specify:	
Fire / Explosion	Yes ☐ No ☒	COVID-19	Yes ☐ No ☒
Sharp Objects	Yes ☒ No ☐		
Poor Ground Conditions	Yes ☒ No ☐		
Non English Speaking Operatives	Yes ☐ No ☒		
Flying Particles	Yes ☐ No ☒		

Document Reference: UHSF20.1	Title: RAMS REVIEW FORM	 CONSTRUCTING CHANGE
--	-----------------------------------	---

Pressure Systems	Yes ☐	No ☒	
QUESTION	YES	NO	COMMENTS
1. Are appropriate controls contained in the RAMs to mitigate the risks arising from the hazards identified overleaf?	☒	☐	Controls are provided for MEWP/steps, manual handling, sharp objects, COSHH, asbestos awareness, third-party segregation, PPE and emergency arrangements.
2. Do they cover all the likely significant hazards that will be encountered in the work?	☒	☐	Main hazards for insulation works are covered. Confirm whether roof/external work creates additional WAH or weather controls beyond the generic MEWP section.
2. Are Uplands Permits to Work required? If so state which ones in the comments section.	☒	☐	Uplands WAH/MEWP permit likely required. Electrical permit/interface control may be required for trace-heating final connections by a qualified electrician.
3. Is the area of work and scope of works clearly defined?	☒	☐	Scope and site are identified as Waitrose Store Newport, ductwork/pipework insulation and trace heating.
4. Are supervisory and communications arrangements clearly defined? State the name of the Contractors Supervisor in the comments section.	☐	☒	Supervision is described but the named site supervisor and day-to-day communication arrangements are not completed.
5. Has the responsibility for monitoring the operations, to which the method statement relates, been clearly defined?	☒	☐	Monitoring is covered through permanent supervisor availability and coordination with the Principal Contractor.
6. Does the document identify the training requirements for personnel engaged on the work?	☒	☐	Training/competence is referenced, including site induction, task experience and asbestos awareness. Add IPAF evidence for MEWP operators.
7. HAS EITHER OF THE FOLLOWING BEEN CARRIED OUT IN RELATION TO NON ENGLISH SPEAKING OPERATIVES: A. A Bi-lingual Supervisor has translated the RAMs to the Non English speaking Operatives in the presence of an Uplands Manager B. RAMs have been provided in the Non English speaking operative's native language.	☐	☒	No non-English speaking operatives are identified and no translation arrangements are stated.
8. Has the impact of the work on other contractors, visitors, and public areas been assessed? & if so have controls been proposed to protect them?	☒	☐	Third-party protection is covered through signage, barriers, exclusion from the work area and keeping access/egress clear.
9. Are arrangements for emergencies adequately addressed?	☒	☐	First aid and emergency arrangements are covered via Principal Contractor site procedures and induction.
10. Has the appropriate personal protective equipment been identified?	☒	☐	PPE requirements are listed with relevant standards for footwear, hi-vis, goggles, gloves, hearing, RPE and head protection.
11. Are environmental aspects such as waste disposal, contaminated spoil, water pollution etc., adequately addressed?	☒	☐	Waste removal, housekeeping and COSHH controls are included.
12. Is there anything else that the RAMs needs to address?	☒	☐	Add site supervisor, programme/date, MEWP machine/rescue details, and clarify who controls trace-heating electrical isolation/connection.

Note: By accepting this method statement Uplands do not assume responsibility for any errors or omissions by the author. The contractor is not relieved of statutory obligation to provide, monitor and revise their safe system of work during progress with the activity. All revisions to the document or the system of work must be agreed with Uplands prior to execution of the work.

Date Reviewed: 30-06-2025 Rev3	Document Type: FORM	Document Created By: HSEQ DEPT	Status: APPROVED	PAGE 2 of 2
-----------------------------------	------------------------	-----------------------------------	---------------------	-------------