
1.0 Method statement

Document created: 17/08/26

Document updated: 17/08/26

AWG LTD – Waitrose Newport - AC installation

Location of works:

ICH
Waitrose,

Client: ICH

Start date and end date: 1st – 30th September 2026

1.1 Description of activity

AWG to strip out existing AC and replace with new

De-gas and decommission existing system into suitable cylinders and provide waste certificate

Install new AC systems

All high pressure cylinders to be stored off site or on engineers' vehicles until required.

Installation of new pipework

Installation of internal fan coils

Installation of outdoor unit and big foot systems

Control wiring and interconnection cable installation

Pressure testing of pipework to be carried out upon completion

Fully commission system upon completion

Use of ladders

Hot works required for pipework installation

Suitable barriers to be used to segregate working areas

1.2 Sequence of operations

1.2.1 Manual handling

Dual / two person lift

- Decide who will be caller (The caller co-ordinates the lift and ensures each lifter knows what to do and when)
- Assess the weight
- Correct positioning of feet and straight back - Comfortably apart with one leg slightly forward to maintain balance; One foot positioned in direction of movement; Other foot where it can give maximum thrust to the body
- Correct grip or use of handles where applicable - A full palm grip will reduce muscle stress to the arms and decrease the possibility of the load slipping
- Continue to dynamically assess the environment during lift / movement
- Lift together and relax load down together

1.2.2 Roof works

Sign-in and induction

- All operatives must arrive onsite and sign in at the site office
- All operatives must undertake a site induction

Inspection and access onto roof

- Perform a remote inspection using mast photography or videography where only visual inspection is required
- Follow the risk assessment to eliminate any inherent risks when accessing the roof is required
- Follow all safety precautions in the risk assessments
- Those accessing the roof must have relevant training
- Erect barriers at ground level to create a work area at the point of access to the roof to prevent access by staff or members of the public
- Use a MEWP to inspect or access the roof
- Erect mobile access equipment or a secured tower scaffold to inspect or access the roof
- Use fixed scaffolding to access the roof
- Ensure adequate edge protection to the roof has been provided, where suitable edge protection is unavailable, a harness (restraint lanyard) should be used, to prevent operatives accessing to the edge of the roof
- Use dedicated access to the roof if available

1.2.3 Hot works

Hot works - pre start inspection

- A pre-start inspection of the workplace must be carried out
- Check the location of work
- Check the fire safety and prevention procedures currently in place
- Check the material to be worked
- Check available ventilation
- Check other works in progress in and around the work area
- Check access & egress

1.2.4 HVAC

Service and maintenance

- HVAC units are to be isolated or turned off from the mains before maintenance starts
- Check the running pressure
- Clean the coil of the indoor/outdoor unit
- Clean the pump in accordance with manufacturer instructions
- Test the pump
- If the pump needs to be removed for maintenance, the O&M manual is to be followed for correct method
- Outdoor unit to be cleaned in accordance to engineer competence and O&M manual where available
- Clean the filter
- Filter to be changed in accordance with manufacture instructions or installer guidance. For further information; please

consultant industry specific guidance such as SFG20, CIBSE Guide M or similar

- Clean the outdoor unit
- Check the controls for correct operation
- Replace the damaged filter
- Check the on/off air temperature of the coil on the indoor/outdoor unit
- Clean the fascia of the indoor unit

Fan coil / AC unit installation

- Erect safe working platforms when working at height by a trained operative
- With the assistance of manual handling aids and/or lifting equipment lift the unit into position
- Fix the unit into place with secure fastenings - refer to the manufacturer's instructions
- Ensure the isolation of associated services before connecting up

Pressure testing pipework

- Check with management if a permit is required
- Before carrying out the pressure test, take precautions to evacuate all personnel from the area of risk and post notices advising that the system or equipment is under pressure
- Strength/leak test to 1.1 x the maximum working pressure of the system, for a minimum of 15 mins at 100 psi
- If there are no leaks, undertake a pressure test with oxygen-free nitrogen according to the specifications and document results
- The test pressure must not exceed that applied to the components by the manufacturer of the particular component
- The pressure in the system should be built up gradually and monitored by a remote gauge located in a safe place
- Once the test pressure is reached, the nitrogen cylinder(s) should be closed off and isolated from the system under test
- The test pressure in the system should be held for at least one hour but must follow the manufacturer's specification
- If any leaks are present the fault(s) should be corrected and the system re-tested following the codes of practice and pressure systems legislation

Adding of refrigerant

- Refer to the risk assessment for identified hazards and controls
- Ensure a refrigerant cylinder log sheet is kept with the amount of refrigerant used and the details of the equipment used
- Check the plant has been evacuated or holds a positive pressure of the same refrigerant
- Employ a decanting machine when evacuating part of/or the whole system. No refrigerant must be allowed to escape into the atmosphere
- Ensure air and moisture in the charging line is kept to a minimum
- Run the system and charge the refrigerant according to the manufacturer's specifications and codes of practice
- Run a leak test

1.2.5 Electrical

Installing lighting

- Mount the lighting junction boxes
- Mount the lighting control boxes
- Run new cables to the specified locations using containment where provided
- Install the light fixtures according to the manufacturer's specifications and approved layout
- Install the emergency lighting according to the approved layout
- Label the distribution board and fittings accordingly

Testing and commissioning

- Complete all testing as per the codes of practice ensuring that all dead tests are carried out prior to energising
- Label all new circuits and provide a schedule for circuits inside the board
- Provide emergency lighting certificates according to codes of practice for building control approval

1.3 Risk assessment register

- **2.1** General office work - page 16
- **2.2** Working outside - page 17
- **2.3** Delivery of materials - page 18
- **2.4** Contact with electricity from overhead power sources - page 19
- **2.5** Working in dusty environments - page 20
- **2.6** Working in noisy environments - page 21
- **2.7** Working in confined spaces - page 22
- **2.8** Preventing slips, trips and falls - page 23
- **2.9** Arrival & departure from site - page 24
- **2.10** Working within risers - page 27
- **2.11** Lone working - page 28
- **2.12** Working on, near or over water - page 31
- **2.13** Working out of hours - page 32
- **2.14** Working in occupied areas - page 33
- **2.15** Working around live electrical equipment - page 34
- **2.16** Covid-19 - page 35
- **2.17** Plant lifting operations - page 36
- **2.18** Using portable power tools - page 37
- **2.19** Rescue plan - page 38
- **2.20** Pitched roof ladder access - page 39
- **2.21** Working by or over skylights - page 39
- **2.22** Using ladders - page 40
- **2.23** Preventing falling debris or tools from height - page 42
- **2.24** Using personal fall arrest / fall restraint equipment - page 43
- **2.25** Working from step ladders - page 45
- **2.26** Working on flat roofs - page 46
- **2.27** Working within lofts - page 47
- **2.28** Cable pulling - page 48
- **2.29** Movement of boxed materials - page 49
- **2.30** Moving of general materials of normal size and shape - page 50
- **2.31** Moving pipes, rolls or irregular shaped or sized materials - page 51
- **2.32** General mental health - page 52
- **2.33** Site surveying - page 55
- **2.34** Loss on site (theft / property damage) - page 56
- **2.35** Violent event in the workplace - page 57
- **2.36** Brazing - page 58
- **2.37** Air handling unit works - page 59
- **2.38** Fan coil unit works - page 60
- **2.39** Drilling into an Artex textured surface - page 61
- **2.40** Ductwork installation - page 62
- **2.41** Testing pressure systems - page 63
- **2.42** Installation of cable trunking and trays - page 64
- **2.43** Condenser installation - page 64
- **2.44** Charging or decanting synthetic refrigerant - page 65
- **2.45** Installation of cabling - page 67
- **2.46** Electrical isolations - page 68
- **2.47** PAT testing of appliances or tools - page 69
- **2.48** Installing new lighting - page 70
- **2.49** Electrical testing and commissioning - page 71
- **2.50** Removal of existing electrical services - page 72

1.4 Training

All operatives are adequately trained to carry out required tasks.

Site Foreman is SSSTS approved.

Site Managers are SMSTS approved.

All site operatives hold current certification and have the following training:

- CSCS certification
- Stepladder training
- Working at heights training
- Asbestos awareness training
- Abrasive wheels training
- Installing edge protection
- Mobile Elevating Work Platforms (MEWPs): IPAF
- Installing and wearing harness systems (including rescue procedures)
- ECS certification
- JIB trade cards
- Test engineers hold City and Guilds 2391 certification
- All operatives are apprenticeship served electrical engineers

1.5 Legislation

- Health and Safety Work Act 1974
- Fire Safety Act 2021
- The Management of Health and Safety at Work Regulations 1999, amendment 2006
- Workplace (Health, Safety and Welfare) Regulations 1992
- The Control of Asbestos Regulations 2012
- Provision and Use of Work Equipment Regulations (PUWER) 1998
- The Reportable Injuries Diseases & Dangerous Occurrence Regulations 2013 (RIDDOR)
- Control of Substances Hazardous to Health Regulations 2002
- The Work at Height Regulations 2005
- The Personal Protective Equipment at Work Regulations 2022
- The Manual Handling Operations Regulations 1992
- The Construction (Design and Management) Regulations 2015
- The Hazardous Waste Regulations 2005
- The Personal Protective Equipment at Work Regulations 1992, amendment 2002
- The Pressure Systems Safety Regulations 2000
- Pressure Equipment Regulations 2016
- The Environmental Protection Act 1990
- Ozone Depleting Substances Regulations 2015
- Fluorinated Greenhouse Gases Regulations
- Electricity at Work Regulations 1989

1.6 Tools and equipment

- All equipment or tools brought on to premises will be of sound construction and will meet the statutory requirements applicable to these tools or equipment.
- Tools and equipment used on site will be inspected by competent staff on a regular basis to ensure they are fit for purpose.
- Electrical tools will be regularly PAT tested.
- Only competent operatives will use equipment that requires adequate training.
- Any unused tools will be kept locked in toolboxes.
- Hand tools
 - sawing tools
 - cutting tools
 - planing tools
 - shaping tools
 - drilling or boring tools
 - holding and clamping tools
- Step ladders/access towers
- Power tools (battery or 110v)
- Step ladders/podium steps/access towers
- Digital thermometer
- Refrigeration gauges
- Digital Volt/Ohm/Amp meter
- Vacuum pump
- Recovery machine
- Pipe bender & cutter
- Welding / Arc tools
- Insulated hand tools
- Digital volt/Ohm/Amp meter
- Insulated rubber mats and gloves
- Jig saw
- Cold cutter
- Cable jacks
- Lifter
- Pipe threading machine
- Buckets
- Cloths
- Window cleaning tools
- Pressure washers
- Vacuum cleaners

Refer to risk assessment specific control measures for any tools & equipment.

1.7 Method of access

- All operatives will be inducted by onsite supervisor.
- Access and egress routes will be detailed on site fire and emergency plan.
- Any unauthorised access will be identified and communicated.
- All operatives will maintain access and egress routes, and ensure that materials required for the task do not obstruct access to work areas and any debris caused by their operation will be removed.
- Waste will be kept to a minimum and removed from site each as agreed with client.
- Any problems with access & egress routes will be reported to the Site Supervisor.

1.8 Manual handling

Manual handling aids will be used if available

The Manual Handling Operations Regulations (MHOR) 1992 establish a clear hierarchy of measures for dealing with risks from manual handling, these are:

- Avoid hazardous manual handling operations so far as is reasonably practicable.
- Assess any hazardous manual handling operations that cannot be avoided.
- Reduce the risk of injury so far as is reasonably practicable.
- The workforce will be trained to, observe safe lifting techniques, and safely handle loads.
- No one will be expected to lift on their own, materials weighing more than 25kg.
- Safe manual handling procedures should be followed at all times.

There are some basic principles that everyone should observe prior to carrying out a manual handling operation:

- Ensure that the object is light enough to lift, is stable and unlikely to shift or move.
- Heavy or awkward loads should be moved using a handling aid.
- Make sure the route is clear of obstructions.
- Make sure there is somewhere to put the load down wherever it is to be moved to.
- Stand as close to the load as possible, and spread your feet to shoulder width.
- Bend your knees and try and keep the back's natural, upright posture.
- Grasp the load firmly as close to the body as you can.
- Use the legs to lift the load in a smooth motion as this offers more leverage reducing the strain on your back.
- Carry the load close to the body with the elbows tucked into the body.
- Avoid twisting the body as much as possible by turning your feet to position yourself with the load.

When ever manual handling is to be undertaken, especially if it is an uncommon or high risk task, an assessment of four specific activities – Task, Individual, Load and Environment (easily remembered by the acronym TILE) needs to be implemented:

T - The Task

Does the activity involve twisting, stooping, bending, excessive travel, pushing, pulling or precise positioning of the load, sudden movement, inadequate rest or recovery periods, team handling or seated work?

I - The Individual

Does the individual require unusual strength or height for the activity, are they pregnant, disabled or suffering from a health problem. Is specialist knowledge or training required?

L - The Load

Is the load heavy, unwieldy, difficult to grasp, sharp, hot, cold, difficult to grip, are the contents likely to move or shift?

E- The Environment

Are there space constraints, uneven, slippery or unstable floors, variations in floor levels, extremely hot, cold or humid conditions, poor lighting, poor ventilation, gusty winds, clothing or Personal Protective Equipment that restricts movement?

1.9 Working from height

- When working at height, site operatives must ensure that the working area is cleared on a period basis to ensure that there is continually a clear and safe working area to prevent slips trips and falls.
- When using access equipment for working at height, operatives will make sure they check if the equipment is 'fit for purpose', i.e. if inspection tag is attached and in date.
- Working at height equipment should be inspected every 7 days.
- If no tag **is** attached to access equipment, operatives will not use the equipment and report to supervisor.
- Any access equipment that need to be built will be done so my competent operatives who have industry accepted training certificate (i.e. PASMA)

1.10 Ladder permits

- Please complete a risk assessment to ensure that ladders / stepladders are the only viable option to complete the task (see working at height risk hierarchy for further information or consult your HSE representative / specialist
- Ladder permits are under a full shift / daily control as maximum validity. Each new day requires a new permit to be completed
- All operatives using steps/ladders must receive a TBT on Step Ladder/Ladder Safety and be issued a copy of the HSE "Top Tips for Ladder and Ladder Safety" pocket guide.
- Steps/ladders must be of a professional grade standard (EN 131) and must be in good condition with an individual identification number
- Steps / ladders must show evidence of weekly inspection prior to using the equipment
- Steps/ladders are to be removed from work area and secured at end of the each day.

1.11 General waste handling

- A suitable route to transport waste must be considered prior to the work.
- Internal routes should be protected to prevent damage to the fabric and decoration of the building. Particular attention should be made to door frames and sharp changes of route direction.
- If external routes cross pedestrian footpaths an alternative route should be provided for the public. The waste route should be segregated using barrier fencing with suitable signage to direct the public to the alternative pathway and prevent unauthorised persons accessing the waste route.
- Ensure the correct PPE is worn when handling waste.
- Always use a mechanical means of moving waste whenever possible (e.g. wheel barrow). Use good manual handling techniques when mechanical assistance is not practical or safe.
- Always dispose of waste in accordance with principal contractor's environmental policy and waste management plan.
- Report any environmental waste accidents or spillages immediately to the principal contractor who will put into action the emergency waste containment plan and inform the relevant authorities. A spill kit will be carried on site all times.

1.12 Use of skips

- Waste is to be deposited into a skip.
- Barrier fencing should be positioned around the skip with 'keep out' signage attached.
- Skips will be covered and secured to reduce the risk of arson and theft.
- Skips should be positioned a minimum of 6m away from buildings or other objects to reduce the spread of fire and to satisfy the requirements of insurance.
- Skips should be positioned to allow easy access for the skip vehicles to drop off new skips and collect full skips.
- Always use a banksman when skip vehicles are reversing.
- Skips are to be emptied regularly to reduce the risk of arson and theft.
- No hazardous material is to be deposited into skips.
- Temporary ramps used to gain access to skips should be sufficiently wide to prevent falls. On large or high skips, ramps should include side fall protection.
- Never climb into a skip.

1.13 Hazardous waste

- Hazardous waste such as asbestos must be collected by an approved licensed contractor.
- Hazardous waste should not be put with non-hazardous waste or sent for landfill.
- Sharps waste should be placed in a yellow sharps container and the lid firmly closed during transit. Sharps should never be carried in the front of vehicles.
- Hazardous waste like COSHH items should be disposed in COSHH bins if available on site.
- Hazardous items disposal procedures will be followed as identified in COSHH assessments.
- Flammable liquids will be kept to a minimum a vented store separate from the COSHH store will be provided.
- Gas store will be in secure store fully vented and situated in a well-ventilated area preferably outside.
- All efforts will be made to substitute COSHH materials for less noxious water-based materials.
- Hazardous waste (such as radiated waste and asbestos) is to be segregated from all other waste, bagged and stored within an exclusion zone. Only trained operatives issued with a permit to work are to enter areas containing hazardous waste.
- Consignment notices to be received upon removal, retained and copies provided to the principal contractor.

1.14 Emergency procedures

- Copy of emergency procedures will be kept on Safety Notice Board.
- Any changes in emergency procedures will be communicated to site operatives.
- Refer to the names of Fire Marshals on site Safety Notice Board.

The client or principal contractor will ensure that the existing site emergency procedures are followed and that relevant information is given to operatives at time of induction or when changes are made to procedures.

The principal contractor is responsible for ensuring that all operatives under their control adhere to the site emergency procedures at all times.

RIDDOR requires deaths and injuries to be reported to HSE, the following injuries are reportable when they result from a work-related accident:

- The death of any person (Regulation 6)
- Specified Injuries to workers (Regulation 4)
- Injuries to workers which result in their incapacitation for more than 7 days (Regulation 4)
- Injuries to non-workers which result in them being taken directly to hospital for treatment, or specified injuries to non-workers which occur on hospital premises. (Regulation 5)

A report must be received within 10 days of the incident, and can be submitted from HSE's website

1.15 First aid facilities

Refer to the onsite safety notice board for all first aid information.

A first aid box with enough equipment to cope with the number of workers on site should be provided for by the client or principal contractor.

The client or principal contractor should nominate an appointed person to take care of first-aid arrangements.

- The details of the appointed first aider and location of first aid provisions will be briefed during the site induction.
- Before where it states “a first aid box with enough equipment to cope with the number of workers.....” add, “a first aid assessment to be completed to ensure suitable first aid provisions are available for the number or people and works taking place.”
- Refer to the nearest hospital on site Safety Notice Board.

The number of appointed first aiders shall be dependent on the number of employees:

- **< 5:** At least one appointed person.
- **5–50:** At least one first-aider trained in EFAW or FAW, depending on the type of injuries that may occur.
- **More than 50:** At least one first-aider trained in FAW for every 50 people employed.

1.16 Welfare requirements

Welfare arrangements are supplied by the client or principal contractor.

These should be in line with Schedule 2 of the Construction Design & Management Regulations 2015 (CDM). All sites are to have a minimum amount of welfare facilities available for workers, which include the following:

- Toilets with hand washing and drying provisions
- Washing facilities suitable for the work taking place
- Drinking water, hot and cold or warm water
- Changing rooms and lockers
- All welfare areas will have adequate shelter, heating, lighting, ventilation and be suitable cleaned
- Rest areas with tables and chairs
- Provisions for heating food and water

1.17 Covid-19 statement

The business is still aware that Covid-19 continues to be a risk to staff. Whilst there is no legal requirement to observe Covid restrictions, we will be reactive to Covid-related symptoms and encourage our staff to take precautions to prevent the spread of Covid-19.

1.18 PPE Requirements



Safety Hats



Safety Boots



Hi Vis Vest



Safety Gloves



Dust Mask



Safety Goggles

1.19 Specific PPE requirements

- PPE requirements to be followed as per site rules.
- Any specific PPE requirements to be followed as instructed in Method Statements and Risk Assessments.
- Welding gauntlets(gloves)
- Brazing goggles
- Flame retardant overalls
- RPE fume extraction welding hood

PPE considerations for the hot works may include:

1.20 Special permits

A permit to work will be employed by the principal contractor or client before undertaking any works

Hot works permit may be required onsite and to be organised with site management.

Permit to work may be required to work in riser cupboards, isolations or working on live power, these and other permits to be organised with site management as needed.

1.21 Hot works permit

Always assess whether works can be completed via cold techniques before proceeding with a hot works permit

The hot works permit must address the following points:

- What work will be done
- How and when it is to be done
- What safety and health precautions are needed
- Who is responsible for checking it is safe to start
- Who will check the work is done safely
- Who is responsible for confirming that work is complete and there is no longer a risk from, or to, the people doing the work.
- Start and finish times for hot works
- Location of works
- Type of activity
- Designated fire watch time

1.22 General lone working arrangements

The following considerations must be in place for managing general lone working tasks:

- Communication arrangements in place for keeping in touch with lone workers
- Access to emergency arrangements for lone workers
- Ensure lone workers and their line managers have information, instruction and training in lone working
- Ensure lone workers are fit for work before starting works and ensure health monitoring is in place to keep track of the health, safety and welfare of lone workers
- Ensure that any vulnerable persons are identified and lone working is controlled with a greater number of controls or agree that lone working is prohibited for these individuals
- Assess whether any devices need to be implemented to alert people of a lone working incident
- Ensure a full risk assessment and dynamic assessment(s) has taken place so that all foreseeable risks have been captured and adequately controlled
- Ensure a good level of housekeeping within the work area to allow a quick and safe evacuation in the event of an emergency
- Assess whether verbal or physical abuse could be a foreseeable hazard and manage the risk to your lone workers accordingly



Check for vulnerable persons in the workforce



Consider whether any 'man down' devices need to be implemented for lone workers



Always check lone workers fitness for work and manage their health as an ongoing requirement



Check that both operatives and line managers have suitable training and information in relation to lone working



Ensure emergency arrangements are in place for lone workers (communication, fire and first aid)



Ensure communications are in place to check in with lone workers such as a Buddy system



Ensure good housekeeping for a quick and safe evacuation when needed



Conduct ongoing risk assessment to ensure all hazards are being controlled



Check if verbal / physical abuse is likely to lone workers and protect them accordingly

1.23 Mental health - general management recommendations

- Share the construction industry help line with the workforce - **0345 605 1956**
- Make resources available so teams can discuss mental health in toolbox talks
- Ensure mental health concerns and incidents can be raised with an effective incident reporting and investigation process
- Train supervisors and first line management in mental health awareness, and appoint Mental health first aiders (MHFA) to support workforce
- Ensure well-being of the workforce is tracked with ongoing monitoring and remedial actions as required
- Provide resources to support individuals through risk assessment, employee assistance literature and ability for professional support
- Signing the Building Mental Health Charter helps show mental health support from senior management



A signed mental health charter to show senior management support

Regular check in with remote staff to ensure they are ok

Toolbox talk in place to increase workforce awareness on mental health



A system for reporting incidents and concerns

Training is made available on mental health

Mental health first aiders (MHFA) are available



Monitoring is in place to ensure the well being of staff

Professional services are available

Additional guidance and resources are available

All work will be undertaken by qualified competent persons with experience of the type of work described above, and in all cases in full accordance with safety procedures specified in the company's health and safety Policy.

The work activities described within this method statement and all associated safety measures are not to be deviated from in any way. If, for any reason, the method statement cannot be implemented in full or should the described process be found inadequate for the purpose of providing a safe working environment, the affected activities must cease until such time as the method statement has been amended and re-approved as appropriate with any changes communicated by a toolbox talk to all employees involved before work recommences.

2.0 Risk assessment

AWG LTD – ICH – Waitrose Newport – AC installation

Location of works:

Waitrose, Newport,

Client: ICH

Start date and end date: 1st – 30th September 2026

Example risk matrix

Likelihood 4

x

Severity 5

=

Risk/residual risk 20

			Likelihood				
			Very Unlikely	Unlikely	Possible	Likely	Very likely
Severity	Negligible	1	1	2	3	4	5
	Minor	2	2	4	6	8	10
	Moderate	3	3	6	9	12	15
	Major	4	4	8	12	16	20
	Extreme	5	5	10	15	20	25

2.1 General office work

2.1.1 Task: Display screen equipment

Hazard	Risk	Control measures	RR
Staff risk posture problems and pain, discomfort or injuries (e.g. to their hands/arms) from overuse or improper use of the equipment or from poorly designed workstations or work environments. Headaches or sore eyes can also occur, e.g. if the lighting is poor.	4 x	DSE Risk Assessments are to be carried out at least annual for all DSE users and any issues identified are to be rectified in a timely manner.	1 x
	4 =	Any actions are to be carried out ASAP.	4 =
	16	Additional re-assessments are to be carried out where there a change to the work equipment, work environment, or the individual. A initial DSE Risk Assessment will be completed at induction for all new starters.	4
		Workstation and equipment are to be set up to ensure good posture and to avoid glare and reflections on the screen	
		Shared workstations are to be assessed for all users	
		Work is to be planned to include regular breaks or changes of activity	
		Lighting and temperature is to be suitably controlled	
		Adjustable blinds are to be installed at the window to control natural light on the screen	
		Noise levels are to be controlled	
		Eye tests are to be provided for those who need them and the duty holder is to pay for basic spectacles specific for VDU use (or a portion of cost in other cases)	
		Laptop users are to be trained to carry out their own DSE assessment for use away from office. When used at the office, the laptop should be used with a docking station, screen, keyboard and mouse.	

Persons at risk: All site operatives

2.1.2 Task: General office work

Hazard	Risk	Control measures	RR
Staff could get electrical shocks or burns from using faulty electrical equipment. Electrical faults can also lead to fires.	3 x	Staff are to be trained to spot and report (to an office administrator) any defective plugs, discoloured sockets or any damaged cables/equipment.	1 x
	5 =	Defective equipment is to be taken out of use safely and is to be promptly replaced.	5 =
	15	Staff are to be told not to bring in their own appliances, toasters, fans etc.	5
		All mains electrical equipment and wiring is to be periodically inspected and maintained	
		All portable electrical appliances to be periodically maintained and PAT testing	
		All electrical equipment is to be used as per the manufacturer's instructions	
		All staff will receive suitable information, instruction and training on the	

safe use of the electrical equipment used.

Persons at risk: All site operatives

2.2 Working outside

2.2.1 Task: Working outside

Hazard	Risk	Control measures	RR
Heatstroke/ sunburn	4	In advance of significantly hot weather, operatives will receive a toolbox talk regarding the hazards, risks and control measures in place.	1
	x		x
	5	In warmer months, sun-protective clothing," such as long sleeves and full length trousers"	5
	=		=
	20	A minimum of SFP30 sun cream will be provided for all operatives, where required, operatives are expected to re-apply it every 2-3 hours when working outdoors.	5
		Operatives are to take regular breaks, rehydrating and resting in the shade where possible.	

Persons at risk: All site operatives

2.2.2 Task: Working outside

Hazard	Risk	Control measures	RR
Cold weather	4	In advance of significantly cold weather, operatives will receive a toolbox talk regarding the hazards, risks and control measures in place.	1
	x		x
	5	In colder months, suitable warm clothes will be worn, suitable heating will be arranged within the welfare areas.	5
	=		=
	20	Operatives are to take regular breaks, drinking warm drinks and resting in the warmth.	5

Persons at risk: All site operatives

2.3 Delivery of materials

2.3.1 Task: Unloading of materials

Hazard	Risk	Control measures	RR
Falls from height or a back strain/injury during unloading	5	The delivery driver is to avoid manual handling beyond their capability, which they believe may cause injury.	1
	x		x
	4	The delivery driver is to ensure mechanical lifting aids (telehandler, pallet truck etc.) are used to offload materials wherever possible.	4
	=		=
	20	The delivery driver is to ensure the correct loading of delivery vehicles prior to the vehicles leaving the materials yard and is to ensure the security of the load for transportation.	4
		Materials are to be palletted and wrapped wherever possible.	
		The delivery driver is to ensure that delivery vehicles are loaded in the correct order of the deliveries so as to eliminate the need for re-stacking materials after the first delivery has been made.	
		No one is to enter the back of the vehicle unless suitable edge protection is in place to prevent a fall from height. Where suitable edge protection is unavailable, a restraint lanyard will be used to restrict access to any leading edges.	

Persons at risk: User

2.3.2 Task: Unloading materials

Hazard	Risk	Control measures	RR
Injuries from falling loads or the mechanical failure of a tail lift whilst unloading	5	The delivery driver is to take care of the security of the load when opening the doors or curtains.	1
	x		x
	4	The delivery vehicle door or curtains are only to be opened from the ground and no entry is to be made to the vehicle whilst the doors or curtains are open.	4
	=		=
	20	A tail lift is only to be operated under the manufacturer's recommended weight limits.	4
		A tail lift is only to be operated by those trained and assessed as competent to do so.	
		A tail lift is to be inspected as per the manufacturer's recommendations.	
		If operatives are manually unloading materials, items are to be positioned in the area required with the curtains/doors closed.	
		A tail lift may be used as an interim platform for loading/unloading.	
		The delivery driver is to ensure the correct loading of delivery vehicles prior to the vehicles leaving the materials yard and is to ensure the security of the load for transportation.	

Persons at risk: User

2.4 Contact with electricity from overhead power sources

2.4.1 Task: Working near to where materials/plant could strike overhead power sources

Hazard	Risk	Control measures	RR
Electrocution and associated injuries from secondary hazards, i.e. falls from height and falling materials	5	Working at height will be avoided where possible.	1
	x	Prior to any works with plant and lifting equipment starting, the work environment is to be assessed and all overhead line equipment identified.	x
	5		5
	=		=
	25	At all times, a minimum distance of 3m will be maintained between overhead services and any plant, work equipment and or individuals.	5
		If overhead lines are near to or obstructing planned works, all overhead lines are to be assumed to be live and carrying electricity until such a time as it is specifically proven to the contrary - works are not to commence until this is the case and an isolation certificate/permit issued	
		When overhead lines are proven to be carrying electricity, works are to take place in accordance with local permit arrangements.	
		All plant operators are to receive suitable information, instruction, training and supervision for completing work near overhead line equipment.	
Persons at risk: All site operatives			

2.5 Working in dusty environments

2.5.1 Task: Working around or causing construction dust

Hazard	Risk	Control measures	RR
Lung cancer, silicosis, chronic obstructive pulmonary disorder (COPD) or asthma caused by inhaling construction dust	4	When operating plant that causes dust, the operative is to refer to the specific risk assessment for this plant.	1
	x		x
	5	Operatives are to consider using a different method of work altogether when operating tools that create dust.	5
	=		=
	20	The right size building materials are to be used so that less cutting or preparation is needed.	5
		Where possible, operatives are to use a less powerful tool that creates less dust, brick breaking tools such as hammers and bolsters and clock breakers are to be used where possible instead of grinders and cutting tools	
		Designated cutting stations will be allocated in areas which are isolated and well ventilated.	
		When alternatives cannot be used and dust control not sufficient, water is to be used for the entire length of the task or/and local exhaust ventilation system (LEV) will be used.	
		A FFP3 dust mask that is face-fit tested, tight goggles or a face mask is to be worn at all times.	
		Operatives are to maintain a high level of housekeeping, using filter vacuums for debris, bagging and removing waste according to local regulations and the site management plan.	
Persons at risk: All site operatives			

2.6 Working in noisy environments

2.6.1 Task: Working in a noisy environment or operating noisy plant

Hazard	Risk	Control measures	RR
Gradual or sudden noise exposure causing permanent hearing damage	4 x	All operatives are to be provided with information, instruction and training around working in noisy environments or operating noisy plant.	1 x
	4 =	Alternative processes, equipment and/or working methods which would make the work quieter are to be investigated before undertaking any works.	4 =
	16	The correct ear protection, such as ear plugs or defenders, is to be used in conjunction with any noisy plant or when operating near noisy areas. A suitable protection factor - sufficient to eliminate risks from noise but not so much protection that wearers become isolated - is to be selected for the task. Screens, barriers, enclosures and absorbent materials are to be considered in order to reduce the noise further. The workplace is to be designed in such a way as to create quiet workstations. Operatives are to only be in noisy areas for a limited time. Exposure to noisy works is not to exceed 87 decibels for daily or weekly personal noise exposure; and 140 decibels for peak sound pressure. Health surveillance is to be provided to monitor noise exposure over the upper exposure action values.	4

Persons at risk: All site operatives

Risk of injury or death due to interference with communications reducing people's awareness of their surroundings	3 x	Where warning sounds are used to avoid or alert to dangerous situations, the principal contractor shall make sounds clearly audible in the noisy environment.	1 x
	5 =	Any systems of work where safety relies on verbal communications are to be avoided where the levels of noise or the wearing hearing protection could lead to misunderstandings.	5 =
	15	Verbal communications should be replaced with visual and touch communication and/or other safe methods of communication implemented."	5
		When working around mobile machinery or traffic, operatives are to be extra careful of their surroundings and not select hearing protection devices that are totally isolating in nature.	

Persons at risk: User

2.7 Working in confined spaces

2.7.1 Task: Working in confined spaces

Hazard	Risk	Control measures	RR
Serious injury or fatality sustained from working in confined spaces due to lack of oxygen, poisonous gas, fumes, vapour, dust or inherently hot conditions	4 x	Under the Confined Spaces Regulations 1997, the site supervisor should always try to avoid entry to confined spaces, e.g. by doing the work from outside.	1 x
	5 =	If entry to a confined space is unavoidable, a safe system of work is to be followed, as per the method statement, and the site supervisor is to implement a confined works permit before starting work.	5 =
	20	Prior to entering any confined space, a rescue plan is to be agreed, documented and briefed to all workers The permit to work is to include training/instructions and monitoring/auditing throughout the works, as well as specific emergency procedures. All site operatives involved are to be properly trained and instructed and the operation is to be manned by two operatives at all times, with a clear communication system also implemented. All mechanical and electrical equipment is to be isolated before the works begin. Operatives are to ensure that all internal spaces are clean before entry, removing any residue. Operatives are to ensure that the size of the entrance to the confined space allows workers wearing all the necessary equipment to climb in and out easily and that it provides ready access and egress in an emergency. The provision of additional ventilation is to be implemented if possible. Mechanical ventilation may be necessary to ensure an adequate supply of fresh air. It may be necessary to check the confined space is free from both toxic and flammable vapours and that the air is fit to breathe. Any testing is to be carried out by a competent person. The use of non-sparking tools, specially protected lighting and extra low voltage equipment (typically less than 25 V) and, where necessary, residual current devices may be required. The provision of breathing apparatus and rescue harnesses may be required. Emergency procedures are to be implemented as per the method statement in the event of failure.	5

Persons at risk: User

2.8 Preventing slips, trips and falls

2.8.1 Task: Movement at height or on raised platforms

Hazard	Risk	Control measures	RR
Severe or fatal injuries caused by slips, trips and falls at height	4 x	All raised platforms will be erected by a trained and competent individual	1 x
	5 =	Prior to use, all raised platforms will be inspected and tagged to display that the platform is safe to access.	5 =
	20	All operatives working at height will receive working at height training.	5
		All raised platforms will have suitable edge protection including double guard rails and toe boards.	
		Ladders where required will be suitable installed and tied with ladder hatches/gates fitted to prevent falls from height.	
		All operatives are to ensure good housekeeping onsite and 'clean as you go' is to be implemented across the site.	
		All items on raised platforms are to be placed in a designated and safe area away from thoroughfares and edges of platforms.	
		Raised platforms are to be protected by cappings or fenced off to prevent entry into any risk area.	
		The correct PPE is to be worn at heights to prevent falling from height caused by slips, trips or falls.	

Persons at risk: All site operatives

2.8.2 Task: Movement at ground level

Hazard	Risk	Control measures	RR
Severe strains, sprains and muscle breaks	4 x	All operatives are to be shown the correct area for safe storage of materials onsite before works begin.	1 x
	3 =	A clear working area is to be created onsite and operatives are to ensure that dustsheets, mats and other materials cannot slip or slide underfoot.	3 =
	12	Potential slip/trip hazards are to be managed and removed as they arise and site management is to be notified if assistance is required.	3
		Operatives are not to carry items that will hinder the carrier's clear view.	
		All rubbish is to be removed from the site at scheduled times, organised by the site supervisor and in line with the site waste management plan.	

Persons at risk: All site operatives

2.9 Arrival & departure from site

2.9.1 Task: Unloading equipment

Hazard	Risk	Control measures	RR
Electrical shock or fatal injuries sustained from contact with overhead cables	4	The prevailing site condition is to be checked and all deliveries are to be undertaken in a pre-determined safe area.	1
	x		x
	5	No vehicles are to be parked or unloaded in the vicinity of overhead lines.	5
	=		=
	20	If it is necessary for deliveries to be undertaken below overhead cables, the works and area are to be coordinated with either the local authority or the principal contractor. Sufficient protection is to be in place for workers and the public, together with ensuring safe working distances are achieved and goal posts are used where required.	5
Persons at risk: User			
Being crushed by a falling load, with potentially fatal injuries	5	Deliveries are to be taken in designated areas only. Other workers and the public are to be kept outside of the delivery area.	1
	x		x
	5	Any machinery used for unloading is to be operated by trained personnel only and is to carry a through examination certificate for the lifting equipment (re-certificated every 12 months) and accessories (re-certificated every 6 months).	5
	=		=
	25	There will be no walking/working beneath raised loads at any time. Unstable loads will be made safe prior to lifting At no point with the safe working load of the lifting equipment and accessories be exceeded Any items that could potentially be lifted by the wind are to be placed in designated anchor areas and/or weighted down. Ensure any equipment being used for unloading is not operated in overly windy conditions - operatives are to refer to the equipment or plant guidelines. Goods are to be placed on firm, level ground in designated areas. The height of the goods is to be kept to a minimum to prevent stack failure.	5
Persons at risk: All site operatives & public			
Muscle strains, sprains and injuries caused by lifting heavy loads	3	Where possible, manual handling will be avoided and manual handling aids used to facilitate manual handling.	1
	x		x
	3	Manual handling on stairs will be avoided, at no point will any loads be carried up ladders	3
	=		=
	9	The correct lifting techniques are to be used. All operatives are to be trained in the safe method of lifting - refer to manual handling section in the attached method statement. A two-man lift is to be enforced for reaching or carrying heavier items.	3

Operatives are to split loads to make them lighter and safer to handle.

Although there is no universal safe maximum, mechanical aids are to be used when loads exceed 25kg per person or as referenced in the method statement.

Operatives are to be aware of handling large or bulky items (e.g. plasterboard) in windy conditions.

Persons at risk: User

Falls from vehicles - drivers may suffer serious, possibly fatal, injuries if they fall from the cab or trailer of a vehicle

3

x

5

=

15

Loading and unloading is to be planned.

Working on the bed of the trailer is to be avoided.

Suitable access equipment is to be used to access the trailer unit and drivers are to be trained how to use it safely.

Drivers are to be trained in the safe system of work for sheeting loads, e.g. the safe use of PPE.

Fall arrest equipment is to be inspected by a competent person prior to use.

Drivers are to be instructed not to walk backwards on the trailer or to jump from the cab/trailer.

Fixed steps and grab bars are to be used to allow drivers to access the cab safely.

Drivers are to be reminded of the need for good housekeeping in the trailer and cab.

Retrofit foldable steps are to be used to improve access to the trailer bed.

Operatives are to consider using other forms of access equipment where appropriate, e.g. mobile elevating working platforms (MEWPS) or podium steps.

1

x

5

=

5

Persons at risk: All site operatives

2.9.2 Task: Leaving vehicle

Hazard	Risk	Control measures	RR
Being struck by moving vehicles	4	All operatives are to park in designated areas.	1
	x	Site rules and authorised routes, provided by the client or principal contractor, are to be followed.	x
	4	All operatives are to wear hi-visibility jackets when leaving a vehicle.	4
	=	All operatives are to sign in onsite.	=
	16	All operatives are to receive a site induction.	4
		Banksman are to be used when vehicles are reversing.	

Persons at risk: All site operatives

2.9.3 Task: Leaving or entering site

Hazard	Risk	Control measures	RR
Struck by moving vehicles	5	All operatives and site visitors are to ensure they sign in when entering.	1
	x	Inductions are to be provided to all operatives and visitors before entering the worksite, individuals will be notified of the designated vehicle and pedestrian routes and site rules.	x
	4		4
	=		=
	20	Physical barriers such as stop blocks will be utilised to protect the pedestrian walking routes.	4
		Where there is a shared working area between individuals and vehicles, vehicle movements will only take place under the control of a trained and assessed as competent traffic marshal	
		Operators/drivers are to adhere to the site speed limit at all times.	
		At no point will the operator exceed the safe working load of the plant/ vehicle.	
		All drivers and operators will be trained and assessed as competent for the equipment operated.	
		The correct PPE is to be worn at all times.	
		All operatives and visitors are to keep to pedestrian areas only.	
		The use of crossover points is to be incorporated into the site plan by the principal contractor.	
		All operatives are to be made aware of changes in the Site Traffic Management Plan as and when it is changed.	
		All operatives and site visitors are to ensure they sign out when exiting the site.	
		Operative and visitors are to watch out for other contractors leaving the area at the same time.	

Persons at risk: All site operatives & public

2.10 Working within risers

2.10.1 Task: Working within risers

Hazard	Risk	Control measures	RR
Contact with live electricity causing serious or fatal injuries	5 x	A safe system of work is to be implemented with the site supervisor including a permit to work if necessary.	1 x
	5 =	Where possible, any live electricity is to be isolated according to the electrical isolations risk assessment and by a competent electrician.	5 =
	25	Warning notices are to be placed and secure areas created where isolations are to be undertaken, ensuring all site staff are aware of the non-tampering policy.	5
		The site supervisor is to control access by site operatives into risers where live electricity is present by employing a permit to work system. Any direct contact with live electricity is to be prevented by ensuring all insulation barriers/covers are fitted to any electrical boards, equipment etc. by a competent electrician.	
Persons at risk: All site operatives			
Serious or fatal injuries caused by falling operatives or materials	5 x	A safe system of work is to be implemented with the site supervisor, including a permit to work if necessary.	1 x
	5 =	Secure flooring and footing are to be provided, and site management must have confirmed that the riser area is safe to work in.	5 =
	25	Any holes in the floor structure, which are to be refitted by a competent person, are to be protected and cordoned off with warning signs posted.	5
		As a last resort, safety harnesses are to be worn where holes or drops are exposed. A permit to work system is to be employed and a suitable rescue plan implemented prior to work commencing. Head protection is to be worn at all times.	
Persons at risk: All site operatives			

2.11 Lone working

2.11.1 Task: Communication and coordination

Hazard	Risk	Control measures	RR
Loss of communication Lone worker at risk from inadequate response to an incident.	3	The client or principal contractor is to deem which activities can or can't be undertaken whilst lone working and the site supervisor is to relay this to staff before undertaking any works.	1
	x		x
	5	Local procedures for lone working are to be produced and communicated with all operatives, including supervision requirements, permits and lone working emergency procedures	5
	=		=
	15	Communication device (mobile phone / radio) issued to ensure contact can be made by the lone worker	5
		Buddy system / supervision checks are put in place to routinely check up on lone worker at agreed intervals. The lone worker is also to phone when job is complete and they are off site	
		Consideration into whether a safety worn device needs to be used (man down / emergency panic button)	

Persons at risk: User

2.11.2 Task: Sole occupancy driving for work

Hazard	Risk	Control measures	RR
Driving activities Risk of serious injury or death from a road traffic incident	3	Public transport use is encouraged where possible	1
	x	All drivers have a valid driving licence and insurance in place	x
	5	Staff must be fit for work before driving	5
	=		=
	15	The vehicle must be regularly maintained and serviced to ensure optimum operation of the vehicle.	5
		Drivers must note weather conditions and drive accordingly	
		A company driving policy is in place	
		Breaks are encouraged every 2 hours of continuous driving to reduce tiredness and fatigue. Staff are not to drive more than 8 hours in one day.	
		Toolbox talk and awareness training about safe driving is in place	

Persons at risk: User

2.11.3 Task: Fitness for work

Hazard	Risk	Control measures	RR
Vulnerable persons Individuals may be at a greater risk from lone working if they are a young person, expectant mother, or have a disability or	3	Young workers, expectant mothers and those with a medical condition or disability that would prohibit working alone shall not engage in lone working activities (eg diabetes, epilepsy, heart condition)	1
	x		x
	4	Individuals will be assessed for fitness to work prior to commencing any	4

medical condition that would prevent lone working from happening.	= 12	lone working activity. Advice from their GP may be required and HR consulted to assist with this. Access to occupational health (OH) and / or health & safety competent person is available to assist with risk assessing lone working activities Information, instruction and awareness around the dangers of lone working The work is only to be undertaken by those with the correct competencies, i.e. young workers would need supervision therefore not suitable for lone working	= 4
---	----------------	--	---------------

Persons at risk: User

2.11.4 Task: Accessing site / work location

Hazard	Risk	Control measures	RR
Access & egress Risk of injury to lone worker due to inadequate access and exit to site and inadequate first aid resources to respond to incident	4 x	Lone worker made aware of access / egress arrangements for the building	1 x
	4 =	Point of work / dynamic risk assessment completed to ensure access / egress to the work location is safe	4 =
	16	Any staff within the work location (eg security staff / out of hours staff) will be notified of works	4
		Good housekeeping maintained at all times to ensure escape routes remain free from obstruction at all times.	

Persons at risk: User

2.11.5 Task: Emergency arrangements

Hazard	Risk	Control measures	RR
Emergency incident Harm and / or damage to premises as a result of inadequate emergency arrangements to respond to an incident	3 x	Ensure suitable fire detection and fire fighting equipment is in place and operational within lone working area	1 x
	5 =	Ensure emergency plans are in place for the work location and that the lone worker is made aware of the arrangements	5 =
	15	Ensure the lone worker is trained in responding to emergency incidents as required	5
		Ensure a suitable form of communication is in place to report the incident to the emergency services and line management	

Persons at risk: All site operatives

2.11.6 Task: Personal security

Hazard	Risk	Control measures	RR
Violence in the workplace Lone worker at risk from verbal or physical abuse	3 x	Lone workers to receive conflict resolution awareness and routine toolbox talks about personal safety	1 x
	4	Lone workers to position vehicles close to works where possible or	4

=	within a welllit environment	=
12	Communication device issued to lone worker so that any emergency incident can be raised	4
Further guidance and information is available via the Suzy Lamplugh trust - https://www.suzylamplugh.org/		

Persons at risk: User

2.11.7 Task: General lone working

Hazard	Risk	Control measures	RR
Work equipment Increased risk of injury due to person working on their own and may not be able to get assistance	3	High-risk activities (like working on live electrical equipment and working in confined spaces) is to be either eliminated or minimised where possible	1
	x		x
	4	PAT tested items will have been labelled "Pass" and all electrical cables etc. are to be regularly visually inspected for damage. Operatives are not to interfere with plugs, cables etc. when any item is connected to the power supply	4
	=		=
	12	Equipment hazards to also be adequately controlled, such as ensuring equipment has the correct fitted guard before proceeding with work	4

Persons at risk: All site operatives

2.12 Working on, near or over water

2.12.1 Task: Working near or over water

Hazard	Risk	Control measures	RR
Accidental immersion in the water, either partial or total, causing hypothermia, drowning or health risks	3 x	Work over water should be avoided where possible. If unavoidable, suitable barriers and edge protection and/or restraint systems will be positioned to prevent a fall into water.	1 x
	5 =	All staff are to be trained in rescue techniques (e.g. use of a throw line) and have knowledge of emergency procedures.	5 =
	15	Rescue equipment is to be located where it is quick/easy to reach and use.	5
		Spare warm and dry clothing or blankets are to be available, especially in cold weather.	
		Working alone shall not normally be permitted unless approved by a site/task specific risk assessment.	
		Operatives at the base are to know emergency procedures.	
		A first aider (not the person at risk) is to be present at all times.	

Persons at risk: User

Infection, illness, death, burns, rashes from contact with aquatic environments, Weil's disease' polio, hepatitis A, tetanus, toxic-cyanobacteria (blue-green algae (bga)) and pollution.	4 x	If bga or pollution is present in the worksite the task is to be postponed. Advice is to be sought about its removal, and Environment Agency consulted.	1 x
	4 =	Operatives to receive periodic toolbox talks in relation to weils disease/ leptospirosis and hepatitis A, the symptoms and procedures for suspected infection.	4 =
	16	Where BGA has been identified locally, all operatives are to receive a briefing regarding the hazard, associated risks and control measures	4
		If bga or pollution is present but can be avoided, the task area is to be clearly defined, and if possible marked out, and any work is to take place inside this area.	
		All wounds are to be covered with a waterproof dressing.	
		Tetanus vaccinations must be up to date.	
		Operatives are to wear rubber or pvc gloves.	
		Operatives are to wash their hands before touching their eyes, face or mouth, and before eating or smoking.	

Persons at risk: All site operatives

2.12.2 Task: Working near or over water with electrical equipment

Hazard	Risk	Control measures	RR
Fatal or serious injuries sustained from using electrical	3	Operatives are to choose equipment that is suitable for the working environment.	1

equipment over or near water	x	Electrical risks are to be eliminated by using air, hydraulic or hand-powered tools.	x
	5		5
	=	When battery powered portable tools cannot be used, portable tools designed to run from a 110 volt centre-tapped-to-earth supply are to be supplied.	=
	15		5
		A 110v portable transformer is to have RCBO protection.	

Persons at risk: User

2.13 Working out of hours

2.13.1 Task: Working out of hours

Hazard	Risk	Control measures	RR
General injuries sustained whilst undertaking work out of hours and not receiving prompt help or response	4	Local procedures for out of hours working should be produced and communicated with all operative's, including signing in books, inductions, out of hours emergency procedures	1
	x		x
	3	Client or principal contractor will deem which activities can or can't be undertaken out of hours and the site supervisor will relay this to staff before undertaking any works.	3
	=		=
	12	Authorisation for working out of hours to be given by the client or principal contractor	3
		Only those with correct competencies will be able to undertake work i.e. young workers will need supervision, management are to ensure that workers do not exceed the hours set out in the working time directive	
		Young workers working hours will not exceed, 8 hours per day or 40 hours per week with a minimum of 12 hours consecutive rest hours between shifts and no night work	
		Working alone out of hours will typically be avoided, if required a lone working risk assessment will be undertaken	
		Atleast one operative to be supplied with a mobile phone in case of emergencies	

Persons at risk: All site operatives

2.14 Working in occupied areas

2.14.1 Task: Working in areas of high volume of movement

Hazard	Risk	Control measures	RR
Collisions or falls from high traffic areas	3 x	Work areas to be visibly cordoned off and alternative routes marked	1 x
	3 =	Traffic management plan to be implemented, detailing the designated vehicle and pedestrian routes.	3 =
	9	Plant and vehicle movements will only be allowed under the direction of a traffic marshal	3 =
		Pedestrian routes to be protected by fixed barriers such as stop blocks	3

Persons at risk: All site operatives

2.15 Working around live electrical equipment

2.15.1 Task: Working close to or adjacent to electrical services

Hazard	Risk	Control measures	RR
Contact with live electrical equipment whilst undertaking work, causing serious or fatal injuries due to, incomplete installation, poor building maintenance or unfit safe system of work being employed	4 x	Ensure a safe system of work has been implemented with site supervisor including a permit to work if necessary	1 x
	5 =	Follow electrical isolations risk assessment where necessary before operatives or site occupants undertake their respective work	5 =
	20	Competent electrician to identify with site supervisor any live electrics and fit warning notices if live electrics cannot be made dead during works	5
		Site supervisor to control access of site operatives into areas of risk, employing a permit to work system where any risk of contact with live electricity is present	
		Ensure all workers are aware of any live electrics through inductions and regular tool box talks	
		Prevent direct contact by ensuring all insulation barriers/covers are fitted to any electrical boards, equipment etc. by a competent electrician	
		No works to be carried out directly on live equipment	

Persons at risk: All site operatives

2.15.2 Task: Working in areas near live electrical equipment

Hazard	Risk	Control measures	RR
Serious or fatal burns and injuries from electric shock	4 x	All operatives to be informed of any live electrical services and how to avoid injury during site induction	1 x
	5 =	Protect exposed services prior to commencing work	5 =
	20	Competent electrician to isolate as many live electrical circuits to area of concern as possible before commencing work	5
		Warning signs to be placed on all live equipment	
		No works to be carried out directly on live equipment	
		Services and utilities drawings are to be consulted to identify the existing services prior to works commencing.	

Persons at risk: All site operatives

2.16 Covid-19

2.16.1 Task: General control of Covid-19 transmission

Hazard	Risk	Control measures	RR
Contracting the disease and complications arising from infection of Covid-19	3 x	Staff to not visit site/premises if they are experiencing Covid-19 symptoms or have a positive test. Vulnerable persons are to be monitored as well to ensure their ongoing health & safety	1 x
	4 =	Staff to consider their safest travel route and to follow guidance when traveling internationally	4 =
	12	Good hygiene measures are encouraged at all times Ensure the workplace has adequate ventilation For jobs with a high volume of people and working in close proximity, the use of the NHS app and wearing of masks is encouraged, but not mandatory When visiting others, ensure their Covid arrangements are followed at all times	4
Persons at risk: All site operatives			

2.17 Plant lifting operations

2.17.1 Task: Plant lifting operations

Hazard	Risk	Control measures	RR
Serious injuries sustained from using unsafe or incorrect lifting equipment	4 x	Prior to works commencing, operators are to ensure a lifting plan is available and they have read and understand it	1 x
	5 =	Lifting equipment will be selected for its suitability for the load lifted and the environment.	5 =
	20	Only suitably trained and assessed as competent operators and banksmen will take part in lifting operations	5
		All lifting equipment is to have a current test certificate where valid	
		Be inspected prior to each and every use by the user	
		The safe working loads shall not be exceeded under any circumstances	

Persons at risk: All site operatives

Injuries to unauthorised personnel gaining access to lifting area	4 x	All site operatives or public are not be allowed under a suspended load	1 x
	4 =	Only use trained competent personnel for lifting duties and one man to control lifting operation	4 =
	16	The use of a subcontracted work force should be minimised where possible to ensure efficient knowledge of safe method of working	4
		Areas shall be fenced off, signage applied to all lifting areas, and use banksman to warn any third parties	
		No unauthorised personnel shall be allowed into or near the lifting areas	
		All personnel involved in lifting operations to read and understand lifting plan with site supervisor	

Persons at risk: All site operatives & public

Serious injuries sustained from uncontrolled falling of loads	4 x	Lifting Operations are to strictly conform to LOLER regulations 1998	1 x
	4 =	As per the LOLER regulations, equipment will receive a thorough examination at least every 12 months, and the accessories at least every 6 months. Certificates of examination will be retained, and copies held on site.	4 =
	16	Where people will be lifted, all equipment will receive a thorough examination at least every 6 months	4

Persons at risk: All site operatives

2.18 Using portable power tools

2.18.1 Task: Using portable power tools

Hazard	Risk	Control measures	RR
Electrocution causing serious or fatal injuries whilst using portable power tools	3 x	Only 110v or battery operated equipment to be used	1 x
	5 =	Electric equipment to be kept dry and stored in toolbox to protect from damp and damage	5 =
	15	Visual inspection prior to use, plugs, leads, power supply (transformer), insulation, switches, RCD(if used), signs of burns, casing, loose parts	5
		Damaged or defective equipment including leads to be replaced immediately or fixed by competent person	
		Electrical equipment must not to be tampered with, anything showing evidence of tampering must not be used until tested by a professional	
		Electrical equipment to be PAT tested	
Persons at risk: User			
Hearing loss to site operatives working near noisy power tools	3 x	All operatives trained in risks of noise exposure	1 x
	2 =	Suitable hearing protectors should be provided for operatives and any surrounding workers	2 =
	6	Use low-noise tooling where possible	2
		Operatives and the supervisors are to co-ordinate with other workers in the area to ensure that works taking place do not impact one another's safety, where unavoidable operatives working nearby noisy works will be provided with suitable hearing protection.	
Persons at risk: All site operatives			
Serious cuts, injuries or amputations to body parts from the incorrect use of cutting tools	3 x	All operatives to be trained in the safe usage of power tools	1 x
	5 =	Always choose the right tool for the job	5 =
	15	Ensure all portable tools are set up correctly and securely fastened to worktops as per product specifications	5
		Ensure any portable tools that are set up, are in a designated safe area avoiding thoroughfare of other workers or vehicles	
		All cutting tools to have safety guards incorporated, fastened securely and regularly checked and maintained	
		Ensure no loose clothing is worn in the vicinity of cutting, and gloves are worn at all time	
Persons at risk: User			

2.19 Rescue plan

2.19.1 Task: Rescuing persons from MEWP

Hazard	Risk	Control measures	RR
Falls from height to all involved persons during rescue	5 x	Under normal circumstances, back-up systems built into the machine will allow the operator to bring the platform of the machine to ground level under controlled conditions.	2 x
	5 =	In unlikely scenario when backup plant fails, ensure all normal emergency lowering procedures have been activated.	5 =
	25	Contact the site manager to report failure of back-up emergency lowering systems and request engineering back-up. If, after inspection by the engineer, it is not possible to effect a repair to allow the machine to be brought to the ground, the site manager must be contacted for permission to carry out basket to basket rescue. The details of the risk assessment carried out shall be recorded onto the site specific risk assessment form and follow BS8460 section 6.6 Rescue from height. Only a person fully trained in rescuing from height may attempt a rescue. The rescue machine must be positioned so as to enable the rescue procedure to be carried out without compromising the safety of personnel involved in the rescue. The platforms of both machines must be adjacent to each other with a minimal gap between them unless exceptional circumstances mean this is not possible. (Where this is not possible, the circumstances shall be recorded onto the risk assessment form.) A double lanyard must be attached to the person being rescued and the anchor points on both machines before the rescue takes place. Care must be taken not to overload the rescue machine. This may mean making more than one journey to complete the rescue. Where alternative emergency systems are not possible, consideration should be given for the use of an emergency evacuation system, examples of which are: control descent systems, crane basket rescue.	10
Persons at risk: All site operatives			

2.20 Pitched roof ladder access

2.20.1 Task: Using ladders as working platform

Hazard	Risk	Control measures	RR
Incorrect ladder selection, use or failure of ladder causing serious injuries or death	4 x	Ladder to be must be EN131 and Class 1 Industrial Duty	1 x
	5 =	Ladder must be suitable for its intended use and environment	5 =
	20	Ladders must be set on a firm level base and either tied off or mechanically secured at base and along length	5
		Ladders must be regularly inspected and maintained free from defects	
		Correct erecting and lowering procedures are to be observed	
		Only one person to be on a ladder at one time	
		Materials / tools should be delivered to the work area by other means and not carried up ladders	
		When using a ladder ensure that you have three points of contact with the ladder at all times	
		Observe good lifting techniques when moving ladders	

Persons at risk: User

2.21 Working by or over skylights

2.21.1 Task: Working by skylights

Hazard	Risk	Control measures	RR
Falls from height and falling materials causing serious injury or death	4 x	Client to provide lipped ply sheet covering over exposed skylight glass	1 x
	5 =	These are to moved along as works progress	5 =
	20	No works to be carried out in area around skylight unless sheets in place	5
		Extreme care should be taken when installing and moving ply sheets so as to ensure no damage is done to the skylights	
		Where adequate protection cannot be placed over the exposed skylight to prevent a fall from height, additional protection should be arranged	
		Either, guard rails and toe boards placed around the skylights, or suitable fall arrest systems used and rescue plan agreed	

Persons at risk: All site operatives

2.22 Using ladders

2.22.1 Task: Using ladders

Hazard	Risk	Control measures	RR
Unsafe or defective ladder failure causing serious injuries to user	4 x	A 'pre-use' check will be undertaken by the user at the beginning of the working day; before a task, and after something has changed, e.g. a ladder has been dropped or moved from a dirty area to a clean area (check the state or condition of the feet)	1 x
	4 =	The user will check the stiles – make sure they are not bent or damaged, as the ladder could buckle or collapse	4 =
	16	The user will check the feet – if they are missing, worn or damaged the ladder could slip. Also check ladder feet when moving from soft/dirty ground (e.g. dug soil, loose sand/stone, a dirty workshop) to a smooth, solid surface (e.g. paving slabs), to make sure the foot material and not the dirt (e.g. soil, chippings or embedded stones) is making contact with the ground	4
		The user will check the rungs – if they are bent, worn, missing or loose the ladder could fail	
		The user will check any locking mechanisms – if they are bent or the fixings are worn or damaged the ladder could collapse. Ensure any locking bars are engaged.	
		The user will check the stepladder platform – if it is split or buckled the ladder could become unstable or collapse	
		Check the steps or treads on stepladders – if they are contaminated they could be slippery; if the fixings are loose on steps, they could collapse	
		If you spot any of the above defects, don't use the ladder and notify site supervisor	
Persons at risk: User			
Falls from height whilst using ladder	4 x	All users are trained in the safe use of ladders and working at height	1 x
	5 =	Light tools and materials should be secured within a tool belt when climbing ladders	5 =
	20	User will not overreach whilst on ladder – user to make sure belt buckle (navel) stays within the stiles	5
		Three points of contact with the ladder must be maintained at all times	
		User to make sure ladder is long enough or high enough for the task	
		User to ensure ladder is not overloaded – consider workers' weight and the equipment or materials they are carrying before working at height	
		User to make sure the ladder angle is at 75° – you should use the 1 in 4 rule (i.e. 1 unit out for every 4 units up)	
		User to always grip the ladder and face the ladder rungs while climbing	

or descending – user will never slide down the stiles

User should not move or extend ladders while standing on the rungs

User should not work off the top three rungs, and will ensure the ladder extends at least 1 m (three rungs) above area of working

User not to stand ladders on moveable objects, such as pallets, bricks, lift trucks, tower scaffolds, excavator buckets, vans, or mobile elevating work platforms

User to avoid holding items when climbing (consider using a tool belt)

User won't work within 6m horizontally of any overhead power line, unless it has been made dead or it is protected with insulation.

A non-conductive ladder (e.g. fibreglass or timber) will be used for any electrical work

User will maintain three points of contact when climbing (this means a hand and two feet) and wherever possible at the work position

Where user cannot maintain a handhold, other than for a brief period (e.g. to hold a nail while starting to knock it in, starting a screw etc), user will need to take other measures to prevent a fall or reduce the consequences if one happened

For a leaning ladder, user will secure it (e.g. by tying the ladder to prevent it from slipping either outwards or sideways) and have a strong upper resting point, i.e. do not rest a ladder against weak upper surfaces (e.g. glazing or plastic gutters) and user could also implement an effective stability device

Where ladders are operated by a single user, ladder will be fitted with relevant supports for one man use

Where a task takes longer than 30 minutes, an alternative means of access should will be considered

Persons at risk: User

2.23 Preventing falling debris or tools from height

2.23.1 Task: Movement at height

Hazard	Risk	Control measures	RR
Serious or fatal injuries sustained from falling debris or tools	4 x	All site operatives to follow PPE requirements including wearing of hardhats on site	1 x
	5 =	Safe working areas to be cordoned off when any works are undertaken overhead	5 =
	20	All working platforms, scaffolding, mobile towers etc. to be erected by a competent person and to include toe boards to eliminate tools falling from height	5
		Any persons working from height to be trained in the safe use of tools, and to be made aware of the dangers from falling tools from above	
		Any areas where the public are exposed to possible falling debris or tools to be protected by the use of safety nets, hoarding and other failsafe structures	
		When working at height around high traffic areas, tools are to be harnessed to the user	
		At no point should materials be carried up ladders	
Persons at risk: All site operatives & public			

2.24 Using personal fall arrest / fall restraint equipment

2.24.1 Task: Working with fall arrest / restraint equipment

Hazard	Risk	Control measures	RR
Serious or fatal injuries from unsafe anchorage, and using unsafe or inappropriate fall protection systems	5	All fall protection systems are to be store in safe conditions	1
	x	All operatives using anchorage and harness systems will receive harness and lanyard training and working at heights training prior to work commencing	x
	5		5
	=		=
	25	All fall protection systems are installed by registered professionals and inspected before use	5
		Periodic inspection and certification of installations should be available before undertaking any work	
		Do not use fall protection systems which are not within service inspection date and report out of date equipment as soon as possible	
		Any device which has arrested a fall it must be taken out of service	

Persons at risk: User

2.24.2 Task: Selecting correct fall arrest / restraint equipment to use for task

Hazard	Risk	Control measures	RR
Serious or fatal injuries sustained from the failure to observe good practice in fall protection equipment or misuse of equipment	5	Operatives shall be trained in the correct selection, inspection and use of fall arrest / fall restraint equipment	1
	x		x
	5	Correct fall prevention/protection system must only be used for the specific task	5
	=		=
	25	A qualified person must supervise the setting up of work and equipment	5
		A full body harness is always required when using fall protection equipment	

Persons at risk: User

2.24.3 Task: Rescuing person from fall whilst using fall protection equipment

Hazard	Risk	Control measures	RR
Suspension trauma and orthostatic intolerance from fall and subsequent injuries from not having an effective rescue plan in place	4	Every precaution must be made to prevent operatives from falling in the first place	1
	x		x
	5	Details of rescue procedure to be provided in a separate statement to all involved operatives on site	5
	=		=
	20	The operatives are trained and competent in use of rescue equipment	5
		Sufficient number of trained and competent personnel on site	
		The rescue procedure in place is practised on a regular basis and competence is maintained on record	
		The selection of rescue equipment needs to be appropriate for the	

nature of work

Prior to starting, a drill will take place to test the effectiveness of the rescue plan. Where a rescue plan is identified as being insufficient a new rescue plan will be implemented and tested.

Persons at risk: All site operatives

2.25 Working from step ladders

2.25.1 Task: Working from step ladders

Hazard	Risk	Control measures	RR
Contact with over head cables causing possible fatal injury through electric shock	3	Check prevailing site condition	1
	x	Take care when erecting/positioning step ladders close to an services	x
	5	Do not erect step ladder in close proximity to a power cables - seek advice from supervisor before commencing with work	5
	=		=
	15		5

Persons at risk: User

Head injuries caused by falling objects	5	Barrier off work area	1
	x	Take care when placing step ladder avoiding thorough fare of workers or public if possible	x
	3	When step ladder is secure, remove any dislodgeable items in close proximity	3
	=		=
	15	Keep persons away from ladder and surrounding area when carrying out work	3

Persons at risk: All site operatives & public

2.25.2 Task: Working from step-ladders

Hazard	Risk	Control measures	RR
Injuries sustained from the unsafe use of step-ladders	5	Operatives will ensure that step-ladders are only used for work that is short-term, of a light nature, that requires one hand to be used, and that can be done without stretching	1
	x		x
	3	Inspect step-ladders before use to ensure that there are no obvious defects	3
	=		=
	15	Do not paint stepladders, or use those that have been painted, painting can cover up defects	3
		Do not put step-ladders in front of doorways without taking appropriate precautions to prevent people bumping into them and never obstruct a fire exit with a ladder	
		If the step-ladder is being erected in a public area or on a public path, then it is essential to provide proper protection for pedestrians or vehicles before the step-ladder is put up	
		Wherever possible a step-ladder should be footed while someone climbs	
		The step-ladder should be resting on a stable and secure surface	
		The step-ladder should be placed away from overhead and wall mounted power cables	

Step-ladders should never be supported on the bottom rung but always on the feet

Tools etc. should be carried in tool bags or belts rather than by hand, so that the step-ladder can be properly gripped during climbing

Do not lean from ladders or stepladders

Persons at risk: User

2.26 Working on flat roofs

2.26.1 Task: Working on flat roofs

Hazard	Risk	Control measures	RR
Serious or fatal injuries sustained from falling from edge or gaps in flatroof	5 x	Look at eliminating or substituting the need to work from height by implementing alternative tools or undertake works from below the roofing structure on a tower, scaffold or cherry picker	1 x
	5 =	Any areas of height at risk of serious or fatal injury needs to have a safe system of work employed by the site supervisor and include a permit to work system	5 =
	25	All site operatives working from height to be trained in the safe method of working from height by own company and inducted by site supervisor on safe system of work	5
		Edges and any openings will need protection during work and should be in place from start to finish of the work; aswell as strong enough to withstand people and materials falling against it	
		Site supervisor to ensure any permanent or temporary access equipment that's been installed has been checked and maintained by competent person before, whilst and after using equipment	
		Where the roof edge is unprotected and the use of full (temporary) edge protection is unsuitable, a restraint lanyard should be used to restrict access to within 2m of the rood edge	

Persons at risk: All site operatives

2.27 Working within lofts

2.27.1 Task: Working within lofts

Hazard	Risk	Control measures	RR
Injuries sustained from working in confined, or poorly accessed space	4 x	All works within lofts will consider the Confined Spaces Regulations 1997 and undertake necessary confine spaces risk assessment if deemed necessary	1 x
	3 =	Sage access to loft must be from a secure ladder	3 =
	12	Prior to working in confined spaces the work area will be assessed to ensure it is safe to enter, there is adequate means of escape to use in the event of an emergency and where required a rescue plan agreed	3
		When working in lofts, temporary boards shall be used between gaps and fall spaces	
		Adequate 110v temporary lighting must be provided by the contractor unless there is permanent lighting installed, back up torches should also be provided	
		If the loft has already been insulated the operative should be aware of the hazards of MMMF, correct PPE shall be worn at all times.	
		Any disturbance or removal of MMMF will require the operative to wear a disposable respirator	
		Where required the contractor will arrange for suitable air monitoring to take place	
Persons at risk: User			

2.28 Cable pulling

2.28.1 Task: Cable pulling

Hazard	Risk	Control measures	RR
Injuries sustained from incorrect pulling of new runs of cables	4 x	All hazardous manual handling operations should be avoided so far as is reasonably practicable	1 x
	3 =	The workforce will be trained to, observe safe lifting techniques, and safely handle loads for materials of regular shape or size	3 =
	12	Any heavy or awkward loads should be moved using a handling aid	3
		Team to consider correct and safest method for cable pulling prior to completing the task. Methodology to be briefed and fully understood with team before proceeding	
		Before undertaking any manual handling operations, make sure the route is clear of obstructions	
		Cable drums should positioned in an area that allow a straight pull	
		The use of cable rollers or holders should be implemented to ensure as much friction is reduced as possible	
		All operatives to be wearing correct PPE for the job, including hard hat, gloves, hi vis vest and safety glasses	
		All operatives to pull cables on firm ground, avoiding twisting the body as much as possible by position one self with the load	
		Cables shouldn't be pulled above the shoulders or below the torso of the user	
		Reduce the risk of injury so far as is reasonably practicable	

Persons at risk: User

2.28.2 Task: Pulling cables at height

Hazard	Risk	Control measures	RR
Falls from height whilst pulling cables	4 x	Manual handling at height should be avoided where possible	1 x
	3 =	At all times the selected access equipment should be suitably tied	3 =
	12	All operatives to pull cables on firm and level ground from selected access equipment	3
		Ensure the weight of the cable pulled does not exceed the safe working load of the access equipment	
		Risk assessments for specific access equipment used will be followed at all times	
		Regular rest periods will be taken	

Persons at risk: User

2.29 Movement of boxed materials

2.29.1 Task: Movement of general boxed materials

Hazard	Risk	Control measures	RR
Injuries sustained from incorrect manual handling of boxed materials	4	All hazardous manual handling operations should be avoided so far as is reasonably practicable	1
	x		x
	3	The workforce will be trained to observe safe lifting techniques, and safely handle loads for materials of boxed materials	3
	=		=
	12	Any heavy or awkward loads should be moved using a handling aid	3
		If not using handling aids, consider reducing weight of load by breaking up materials to a more manageable size	
		If breaking up into smaller loads consider frequency of bending and how this can be managed efficiently with site operatives	
		Consider lifting in teams if load is already considered within acceptable limits	
		Any of the regular shaped materials should be light, stable and unlikely to shift or move during lifting	
		Before undertaking any manual handling operations, make sure the route is clear of obstructions and somewhere to put the load down wherever it is to be moved to	
		All operatives to be wearing correct PPE for the job	
		The operative should stand as close to the load as possible, with feet spread to shoulder width, bent knees and the back in a natural, upright posture	
		The user should grasp the load firmly and as close to the body as possible	
		The legs should be used to lift the load in a smooth motion, this offers more leverage reducing the strain on the user's back	
		Carry the load close to the body with the elbows tucked into the body	
		Avoid twisting the body as much as possible by turning your feet to position yourself with the load	
		Individual fitness for task to be confirmed; HSE recommended lifting load guidance to be followed; avoid twisting / stopping where possible; toolbox talk on manual handling to be completed	
		Reduce the risk of injury so far as is reasonably practicable	
Persons at risk: User			

2.30 Moving of general materials of normal size and shape

2.30.1 Task: Moving of materials of a regular shape and size

Hazard	Risk	Control measures	RR
Injuries sustained from incorrect manual handling of materials with a regular shape and size	4 x	All hazardous manual handling operations should be avoided so far as is reasonably practicable	1 x
	3 =	The workforce will be trained to observe safe lifting techniques, and safely handle loads for materials of regular shape or size	3 =
	12	Any heavy or awkward loads should be moved using a handling aid	3
		If not using handling aids, consider reducing weight of load by breaking up materials to a more manageable size	
		If breaking up into smaller loads consider frequency of bending and how this can be managed efficiently with site operatives	
		Consider lifting in teams if load is already considered within acceptable limits	
		Any of the regular shaped materials should be light, stable and unlikely to shift or move during lifting	
		Before undertaking any manual handling operations, make sure the route is clear of obstructions and somewhere to put the load down wherever it is to be moved to	
		All operatives to be wearing correct PPE for the job	
		The operative should stand as close to the load as possible, with feet spread to shoulder width, bent knees and the back in a natural, upright posture	
		The user should grasp the load firmly and as close to the body as possible	
		The legs should be used to lift the load in a smooth motion, this offers more leverage reducing the strain on the user's back	
		Carry the load close to the body with the elbows tucked into the body	
		Avoid twisting the body as much as possible by turning your feet to position yourself with the load	
		Individual fitness for task to be confirmed; HSE recommended lifting load guidance to be followed; avoid twisting / stopping where possible; toolbox talk on manual handling to be completed	
		Reduce the risk of injury so far as is reasonably practicable	
Persons at risk: User			

2.31 Moving pipes, rolls or irregular shaped or sized materials

2.31.1 Task: Moving pipes, rolls or irregular shaped or sized materials

Hazard	Risk	Control measures	RR
Injuries sustained from incorrect manual handling of pipes, rolls or irregular shape or sized materials	4 x	All hazardous manual handling operations should be avoided so far as is reasonably practicable	1 x
	3 =	The workforce will be trained to observe safe lifting techniques, and safely handle loads for materials of regular shape or size	3 =
	12	Any heavy or awkward loads should be moved using a handling aid	3
		If not using handling aids, consider reducing weight of load by breaking up materials to a more manageable size	
		If breaking up into smaller loads consider frequency of bending and how this can be managed efficiently with site operatives	
		Consider lifting in teams if load is already considered within acceptable limits	
		It may be possible to roll drums of cable, this should be undertaken as a last resort if the above fails; the area should be cleared and movement of drum controlled by a team of operatives	
		Before undertaking any manual handling operations, make sure the route is clear of obstructions and somewhere to put the load down wherever it is to be moved to	
		All operatives to be wearing correct PPE for the job	
		The operative should stand as close to the load as possible, with feet spread to shoulder width, bent knees and the back in a natural, upright posture	
		The user should grasp the load firmly and as close to the body as possible	
		The legs should be used to lift the load in a smooth motion, this offers more leverage reducing the strain on the user's back	
		Carry the load close to the body with the elbows tucked into the body	
		Avoid twisting the body as much as possible by turning your feet to position yourself with the load	
		Individual fitness for task to be confirmed; HSE recommended lifting load guidance to be followed; avoid twisting / stopping where possible; toolbox talk on manual handling to be completed	
		Reduce the risk of injury so far as is reasonably practicable	
Persons at risk: All site operatives			

2.32 General mental health

2.32.1 Task: Staff with depression or suspected depression

Hazard	Risk	Control measures	RR
Low mood and thoughts to individual Risk of harm to individual and lost time	4 x	First and foremost, please always treat the person with dignity and respect	1 x
	3 =	Offer regular emotion support (check ins)	3 =
	12	Seek advice from the NICE clinical guidance for depression and follow any GP advice given	3
		Work with occupational health services or trained practitioner for support	
		Recommend advice around lifestyle factors such as exercise, diet and sleep	
		Line management to be informed of any medication being taken to ensure the health & safety of the employee	
		Assess any computer based resources that may help such as self help mobile apps	
		Provide advice around available support groups or community and voluntary sector organisations	
		Adopt wellness approach such as 5 ways to wellbeing - https://www.mind.org.uk/workplace/mental-health-at-work/taking-care-of-yourself/five-ways-to-wellbeing/	

Persons at risk: All site operatives

2.32.2 Task: Staff with suicidal thoughts

Hazard	Risk	Control measures	RR
Individuals with suicidal thoughts may act on these feelings Risk of loss of life	4 x	Assess how high the risk of suicide is (for emergencies - see emergency section of the method statement)	1 x
	5 =	Seek advice from specialist mental health services	5 =
	20	Actively listen to the person and give reassurance and guidance	
		Encourage the person to seek professional help or support from their network	5
		Encourage person to have a wellness action plan to help with their recovery	
		Line management to support reasonable adjustments advised by a professional	

Persons at risk: All site operatives

2.32.3 Task: Drugs and alcohol use in the workplace

Hazard	Risk	Control measures	RR
--------	------	------------------	----

Individuals are at risk of harming themselves and others when under the influence of substances (including prescriptions)	4	Drugs & alcohol (D&A) or general wellbeing policy implemented to help recognise and manage incidents along with rehabilitation support	1
	x		x
	4	Ensure your own safety at all times when handling situations. Remain calm when dealing with the person. Always express concerns in a non-judgemental, supportive and non-confrontational manner as aggression may arise	4
	=		=
	16	Follow emergency incident controls where a poisoning or overdose event is apparent	4
		Provide advice to general support available such as NHS - https://www.nhs.uk/live-well/alcohol-support/ Drink Aware or Alcohol change	
		Consult available OH professional or employee assistance programme (EAP) and consult with your HR / H&S competent persons to assess the individual's for fitness to work	

Persons at risk: All site operatives

2.32.4 Task: Staff diagnosed with anxiety disorder or suspected symptoms

Hazard	Risk	Control measures	RR
Individuals at risk from poor mental health resulting in harm or injury to themselves	4	Always hold private meetings to discuss concerns. Be mindful of personal space and respect the person's confidentiality	1
	x		x
	3	Recommend some lifestyle support such as mindfulness, talking therapies and local support groups	3
	=		=
	12	Seek additional professional help where post traumatic stress disorder is suspected (PTSD) and follow any general advice given by a healthcare provider	3
		Call for first aid assistance if you think a panic attack is underway	
		Recommend and encourage self help strategies such as limiting caffeine intake, engaging in leisure time and ensure good nutrition	

Persons at risk: All site operatives

2.32.5 Task: Individuals self harming

Hazard	Risk	Control measures	RR
Individual at risk from major injury where they engage in self harm	3	Persons to be approached privately and in confidence.	1
	x	Assess person if more harm could occur (risk of suicide)	x
	4	Listen and communicate in a non-judgemental manner. Seek advice from medical professional as required. Remain calm and respectful at all times with empathy expressed.	4
	=		=
	12	Work with the person to create new coping strategies and check in regularly	4
		Seek medical help immediately where medical emergency found (deep laceration)	

Persons at risk: All site operatives

2.32.6 Task: Individuals with an eating disorder or suspected eating disorder

Hazard	Risk	Control measures	RR
Individuals at risk of harm and illness from their eating disorder	3 x	Always treat the manner with respect, dignity and confidentiality and seek advice with HR functions	1 x
	3 =	Encourage the person to speak to their GP about support. Assessment through a SCOFF questionnaire may be offered and results / advice are to be followed	3 =
	9	Offer advice and support from available resources and EAP service	3

Persons at risk: All site operatives

2.32.7 Task: Individuals with more complex and specialist mental health disorders

Hazard	Risk	Control measures	RR
Specialist conditions such as Personality disorders & psychosis Injury to an individual and colleagues	3 x	Ensure your own safety at all times when supporting individuals. Look to ensure the person is in no danger and try to understand what the person is saying to you. Never belittle, irate or embarrass the person	1 x
	5 =	and seek specialist medical help	5 =
	15	Try to create a calm, non-threatening atmosphere. Never shout, argue or criticise the person and express empathy for the person's emotional distress. Comply with reasonable requests and use simple and short language to help with communication Line management to work with the person to understand the best individual management plan. Discuss options for professional intervention and support and reach out to the individual's friends and family to help create support Contact the emergency services where required	5

Persons at risk: All site operatives

2.33 Site surveying

2.33.1 Task: Accessing site for surveying

Hazard	Risk	Control measures	RR
Injury from falling	3	Access to buildings to have been pre-arranged before site work begins.	1
	x	The	x
	4	surveyor is to ascertain at the time of survey whether access is safe or unsafe.	4
	=		=
	12	All site operatives to attend site induction by principal contractor to be informed of safe working conditions onsite.	4
		Do not enter buildings/rooms where there is risk of falling debris or weak flooring.	
		Hazard awareness in place to look for slip / trip hazards; point of work risk assessment completed to ensure all hazards have been accounted for; preferably work to take place as a team / with your host to eliminate lone worker and be under the knowledge of someone who is familiar with site	

Persons at risk: User

2.33.2 Task: Working in inclement weather

Hazard	Risk	Control measures	RR
Exposure or hypothermia from working outside	3	Staff will wear hi-vis vests for the duration of the survey.	1
	x	In cold weather staff are to dress accordingly.	x
	4	Welfare areas to be used to warm up; hot drinks to be consumed in welfare areas	4
	=		=
	12		4

Persons at risk: User

2.34 Loss on site (theft / property damage)

2.34.1 Task: Loss on site (theft / property damage)

Hazard	Risk	Control measures	RR
Theft of equipment and materials on site	5	Where possible, tools and equipment to not be left on site overnight	2
	x	Secure materials and equipment so that they cannot be seen	x
	2	Suitable insurance in place in order to protect asset for claims	2
	=	Consider liaising with local police crime prevention officer	=
	10	Install warning signage to deter thieves	4

Persons at risk: All site operatives

Property damage due to unoccupied premises	5	Access gates to be locked at the end of each day	2
	x	Compounds are secured and anti-theft containers used on site	x
	2	CCTV to remain operational at all times	2
	=	Security monitoring to take place - either person or security guard and dog patrolling	=
	10		4

Persons at risk: All site operatives

2.34.2 Task: Arson

Hazard	Risk	Control measures	RR
Property damage. Harm to persons on site	2	Ensure measures specified within the site fire risk assessment (FRA) are implemented and followed at all times	1
	x		x
	5	Secure waste containers / skips at all times	5
	=	Ensure hazardous substances are kept in secure suitable storage when not in use	=
	10	Good housekeeping levels maintained throughout site	5

Persons at risk: All site operatives

2.35 Violent event in the workplace

2.35.1 Task: Violent event in the workplace

Hazard	Risk	Control measures	RR
Physical and / or verbal abuse between site operatives, trespassers or members of the public	2 x	Do not put yourself at risk at any time	1 x
	4 =	Security staff to be competent in situational awareness and conflict resolution skills	4 =
	8	Leave the scene and phone the police if the situation escalates	4

Persons at risk: All site operatives

2.36 Brazing

2.36.1 Task: Brazing

Hazard	Risk	Control measures	RR
Fire Risk of fire from heat source and sparks when brazing	3 x	Assess whether hot works can be eliminated such as cold techniques or off site fabrication	1 x
	5 =	Fire risk assessment in place and hot work permit to be implemented	5 =
	15	Combustibles to be removed from work area and escape routes kept free from obstruction at all times	5
		Fire watch in place after works	
		Emergency plans in place - fire detection systems, suitable fire fighting equipment located nearby, trained fire marshals on site, and evacuation plans followed	
Persons at risk: All site operatives & public			
COSHH Hazardous substance exposure to the user resulting in long term ill-health	3 x	COSHH assessment in place for material being used	1 x
	4 =	Operatives made aware of health risks through COSHH awareness training and toolbox talks	4 =
	12	Occupational health monitoring and advice available where required	4
		Suitable serviced local exhaust ventilation (LEV) used Respiratory protective equipment (RPE)	
		Base materials cleaned thoroughly before task to remove any hazardous substance contamination from the work area	
Persons at risk: All site operatives			
Repetitive tasks Injury or musculoskeletal disorder resulting from prolonged periods of working in the same position and repetitive movement on the limbs	3 x	Ergonomic assessment tool available for assessment and monitoring	1 x
	4 =	Supervision in place to inspect work technique	4 =
	12	Adequate work breaks provided	4
Persons at risk: User			

2.37 Air handling unit works

2.37.1 Task: Manoeuvring and installing air handling unit into place

Hazard	Risk	Control measures	RR
Musculoskeletal injuries when installing the unit and securing it into place	4 x	Operatives are to review the manual handling method statement before lifting any heavy or bulky items	1 x
	3 =	Mechanical lifting assistants should be used for any load that is awkward or weighs more than 25kg	3 =
	12	Where mechanical aid is not feasible, management must ensure sufficient manpower resources are allocated for the safe lifting and position of air handling unit	3
		The manufacturer's specification is to be referred to for fixing the air handling unit into place	

Persons at risk: All site operatives

Unit or materials falling from height onto engineer or other site operatives	3 x	Trained operatives are to be employed in the safe lifting and securing of the air handling unit, following LOLER regulations where any lifting equipment is used	1 x
	5 =	The area is to be cordoned off before undertaking any works, and engineers are to work from safe working platforms like fixed scaffolding or an access tower	5 =
	15	The manufacturer's instructions are to be followed when installing the air handling unit on the base structure. If unsure, the site supervisor or nominated structural engineer is to be consulted	5
		If AHU is being craned into position, operatives are to follow the separate crane risk assessment from a specialist contractor and follow LOLER regulations at all times. Employees who are not trained are strictly not to be admitted into the cordoned lifting space. The site supervisor is to be present throughout the lift	

Persons at risk: All site operatives

2.38 Fan coil unit works

2.38.1 Task: Manoeuvring and installing a fan coil unit into place

Hazard	Risk	Control measures	RR
Musculoskeletal injuries when installing the unit and securing it into place	4 x	Operatives are to review the manual handling method statement before lifting any heavy or bulky items	1 x
	3 =	Mechanical lifting assistants are to be used for any load that is awkward or weighs more than 25kg	3 =
	12	Where mechanical aid is not feasible, management is to ensure sufficient manpower resources are allocated for the safe lifting and positioning of the fan coil unit	3
		Operatives are to refer to the manufacturer's specification for the fixing of the condenser unit before undertaking the works	

Persons at risk: User

Unit or materials falling from height onto engineers or other site operatives	4 x	It is to be ensured that trained operatives are employed in the safe lifting and securing of fan coil unit	1 x
	4 =	The area is to be cordoned off before undertaking any works, and engineers are to work from safe working platforms like podium steps or an access tower	4 =
	16	The manufacturer's instructions are to be followed when fastening hangers to the soffit and operatives are to check that the hangers can carry the loads. If unsure, the operatives are to consult the site supervisor or the nominated structural engineer	4
		A mechanical handling aid (i.e. genie lift) is to be used when positioning and securing the fan coil unit into place. The unit is to be securely fastened before removing the handling aid	
		If positioning the unit without a handling aid, workers are not to be positioned below the unit and are to be in a location where they can safely undertake the works without strain	

Persons at risk: All site operatives

2.39 Drilling into an Artex textured surface

2.39.1 Task: Preparing to drill into Artex

Hazard	Risk	Control measures	RR
Inhalation of harmful dust, potentially containing asbestos	3 x	Work on textured coatings is to be carried out by non-licensed workers who are appropriately trained	1 x
	5 =	The area is to be covered with plastic sheets secured with tape to help catch waste	5 =
	15	A disposable, correctly fitted FFP3 face mask and Type 5 disposable overalls are to be worn	5
		The overalls are to be one size too big and legs are to be put over the top of the footwear	
		Disposable overalls and masks are not to be reused	
		HSE Asbestos essentials guidance to be followed	
		Wet techniques used where possible	
		Extract system used to prevent dust exposure	

Persons at risk: User

2.39.2 Task: Drilling into Artex

Hazard	Risk	Control measures	RR
Inhalation of harmful dust, potentially containing asbestos	3 x	Operatives are to put a blob of wallpaper paste or shaving foam on the place where you are going to drill	1 x
	5 =	Operatives are to then drill through the paste/foam	5 =
	15	If operatives are running cables through the hole, it is to be made large enough so that the cables pass through easily	5
		Operatives are to use a damp cloth to wipe off the paste/foam	
		Operatives are to wipe the side where the drill comes out if they can reach it and also wipe the drill bit	
		Operatives are to put the used cloth in a plastic sack	
		A sealant is to be put around the hole	
		A manual drill is to be used if possible, otherwise, operatives are to set their power drill to the slowest speed	
		HSE Asbestos essentials guidance to be followed	
		Wet techniques used where possible	
		Extract system used to prevent dust exposure	

Persons at risk: User

2.39.3 Task: Post Artex drilling

Hazard	Risk	Control measures	RR
--------	------	------------------	----

Inhalation of harmful dust, potentially containing asbestos after works complete	3	Operatives are to use a damp cloth or a Class H vacuum cleaner with a special filter to clean up	1
	x		x
	5		5
	=		=
	15	All waste is to be double-bagged, including masks, overalls, cloths and plastic sheets in plastic sacks, sealed with tape and labelled as asbestos waste	5
		The local tips in the area are to be contacted to find one that accepts asbestos waste	
		Confinement note to be obtained	

Persons at risk: All site operatives & public

2.40 Ductwork installation

2.40.1 Task: Ductwork installation

Hazard	Risk	Control measures	RR
Injuries or cuts to hands from the general fixing and assembly of ductwork	4	Operatives are to wear gloves or long sleeves when working through the ceiling grid to prevent cuts and grazes to hands	1
	x		x
	2		2
	=		=
	8	Conduct dynamic assessment on the material to ensure it can be carried safely	2

Persons at risk: User

Lung damage caused by inhalation of fumes and skin and eye damage from sealants	4	All substances required to perform ductwork activities are to be identified i.e. solder, sealants etc. and the relevant COSHH assessments and personal protective equipment is to be made available	1
	x		x
	2		2
	=		=
	8	Skin contact with sealants is to be avoided and they are to be washed from the skin as soon as possible	2
		All areas are to be kept very well ventilated during sealant works and the minimum requirement is to open all doors and windows	
		The use of respiratory equipment with face fit testing is to be considered in confined areas	

Persons at risk: User

2.41 Testing pressure systems

2.41.1 Task: Testing pressure systems

Hazard	Risk	Control measures	RR
Serious injury caused by brittle failures, missile generation or failure under pressurisation	4 x	Secure test area - the site supervisor is to be informed, any permit to work systems are to be in place, and warning notices are to be visible to others likely to enter the test area	1 x
	5 =	The floor area is to be cleared before the test to reduce trip hazards in case of emergency	5 =
	20	PPE (goggles) are to be worn	5
		All end caps are to be secured prior to the test commencement	
		A hose is to be connected to the drain valve throughout the test in case of emergency	
		A container is to be on hand in case of water leaks	
		Any spillages are to be cleaned up immediately and warning notices put in place if the area remains slippery	
		A complete air test is to be completed first to check for leaks	
		Once the air test is complete, pressurisation is to proceed in a slow, controlled and procedural manner	
		Site operatives are to monitor pipework throughout the pressure test	
Persons at risk: All site operatives			

2.42 Installation of cable trunking and trays

2.42.1 Task: Fabrication and fixing of metal services i.e. conduit, basket tray unistrut

Hazard	Risk	Control measures	RR
Injuries or cuts to hands and eyes from general fixing and the assembly of metal services	4 x	The using portable tools or equipment risk assessment is to be followed	1 x
	2 =	A safe area is to be designated by site management to cut materials to size	2 =
		Materials are to be deburred and sharp edges removed	
	8	Cut resistant gloves/ gauntlets to be worn	2

Persons at risk: User

2.42.2 Task: Installation of cable trunking and trays at height

Hazard	Risk	Control measures	RR
Falls from height during cable tray installation causing serious injuries	4 x	The working from height risk assessment (specific to the access equipment being used) is to be followed	1 x
	4 =	When installing cable trunking or trays at height, a safe system of work is to be employed including having another operative to assist with placement and mounting	4 =
	16	Selection of suitable access equipment for task (PECO, MEWP, mobile scaffold tower) to be used/ ladders only to be used for low intensity and sporadic work	4
		Ladders to follow safe usage guidance and be regularly inspected to ensure equipment remains operational	

Persons at risk: User

2.43 Condenser installation

2.43.1 Task: Condenser outdoor installation

Hazard	Risk	Control measures	RR
Injuries to hands and back due to lifting, and working on outdoor condenser units	5 x	A competent person is to be responsible for the installation of the outdoor unit and the location is to be agreed with the principal contractor or client	1 x
	3 =	Operatives are to review the manual handling method statement before lifting any heavy or bulky items. Mechanical lifting assistants are to be used for any load that is awkward or weighs more than 25kg	3 =
	15	The manufacturer's specification for fixing the condenser unit is to be referred to before undertaking the works	3

Persons at risk: User

2.44 Charging or decanting synthetic refrigerant

2.44.1 Task: Charging or decanting synthetic refrigerant

Hazard	Risk	Control measures	RR
Serious injuries sustained from the transporting of refrigerant or explosion	3 x	Mechanical handling equipment for cylinders is to be used where possible	1 x
	5 =	Labels are to be prominently displayed to state the refrigerant in the system and warn against charging any other gas into the system	5 =
	15	The refrigerant is to be handled in accordance with the COSHH assessment sheet	5
		Cylinders are to be clearly identified and stored in a separate area	
		Cylinders are to be removed from the heat source and kept in a cool space	
		Waste refrigerants are to be disposed of through registered waste operators only and waste transfer notes are to be obtained	
		The recovered refrigerant is not to be transported	
		Suitable first aid arrangements in place and works performed out of hours / within engineering hours where possible	

Persons at risk: All site operatives & public

Synthetic refrigerant coming into contact with skin causing freeze and chemical burns	5 x	Only competent and trained engineers are to undertake any charging or decanting of refrigerant	1 x
	3 =	Engineers are never to work alone when charging or decanting refrigerant and the supervising partner is to be versed in emergency procedures	3 =
	15	The correct PPE (as specified in the attached method statement) is to be worn	3
		COSHH statements for refrigeration are to be read before beginning the operation	

Persons at risk: User

Asphyxiation due to gases escaping into the atmosphere	4 x	Any operatives working on equipment designed to contain, or containing, F-Gas refrigerants will have an F-Gas Company Certificate and follow legislation accordingly	1 x
	5 =	The correct tools and equipment are to be used for the purpose of charging/re-charging	5 =
	20	Refrigerants are asphyxiates and can accumulate particularly in low lying areas such as pits, below ground plant rooms, sealed stairwells, beer cellars, etc., therefore adequate levels of ventilation are to be ensured, particularly in low lying areas	5
		The engineer is to strictly control access to the area	

Persons at risk: All site operatives

Severe lung damage	4	Existing detectors and alarms must remain operational during works.	1
	x	Site emergency procedures shall be briefed to operatives prior to works and a permit to work issued.	x
	5		5
	=	All arrangements are to be followed at all times and any concerns immediately notified to management	=
	20		5

Persons at risk: All site operatives

2.45 Installation of cabling

2.45.1 Task: Installation of cabling

Hazard	Risk	Control measures	RR
Cuts, abrasions and possible injury to eyes during cable installation and termination works	3 x	Operatives are to be wearing the correct PPE, including gloves, hi-vis jackets, hard hats, safety glasses and boots	1 x
	2 =	Cable ends are to be covered or taped before the final termination to minimise cuts	2 =
	6	All operatives are to be competent and trained to strip/cut cabling to minimise flying debris and cuts	2

Persons at risk: User

Contact with live electricity causing serious or fatal injuries	3 x	Site management is to ensure all power has been terminated in the areas of work	1 x
	3 =	Any isolations are to be undertaken by a competent operative who needs to follow the electrical isolations risk assessment before undertaking any work	3 =
	9	Isolation certificate to be issued prior to works, test before touch to be followed through proving dead testing Any services that have to remain live are fully signed and briefed prior to commencing works If there is any doubt, seek the advice and instruction from LV / HV authorised person (AP) senior authorised person (SAP), Authorised Engineer (AE) or senior authorised engineer (SAE) as required	3

Persons at risk: User

2.45.2 Task: Installation of cabling at height

Hazard	Risk	Control measures	RR
Falls from height during cable installation	4 x	Operatives are to follow the working from height risk assessment (specific to the access equipment being used)	1 x
	3 =	When installing cables at height, a safe system of work is to be employed, including having another operative to assist with cable pulling and cable mounting	3 =
	12		3

Persons at risk: User

2.46 Electrical isolations

2.46.1 Task: Electrical Isolations

Hazard	Risk	Control measures	RR
Contact with live electricity causing serious or fatal injuries	4 x	Operatives are to ensure a safe system of work has been implemented with the principal contractor or representative	1 x
	5 =	Equipment is to be checked with a compliant tester, insulated hand tools and a competent electrician prior to commencing the works. The equipment is to be approved by the site supervisor	5 =
	20	The installation/circuit being isolated is to be switched off, and a voltage indicating device used to verify that no voltage is present. This is to be reconfirmed again	5
		All electrical equipment is to be made dead and locked off by a competent electrician and the keys are to be retained	
		Warning notices are to be provided and operatives are to double check that the circuit or equipment is dead and locked off by lock out, tag out (LOTO) policy, to be followed at all times.	
		Circuit main earth(s) are to be applied where necessary and precautions taken against adjacent live parts where necessary	
		A permit to work is to be issued and local earth(s) applied where necessary	
		Continual vigilance and monitoring of circuits is to be undertaken by a competent electrician or a designated site representative	
		Only GS38 compliant test tools to be used	
		Isolation certificate to be issued prior to works, test before touch to be followed through proving dead testing	
		Any services that have to remain live are fully signed and briefed prior to commencing works	
		If there is any doubt, seek the advice and instruction from LV / HV authorised person (AP) senior authorised person (SAP), Authorised Engineer (AE) or senior authorised engineer (SAE) as required	
Persons at risk: User			

2.47 PAT testing of appliances or tools

2.47.1 Task: PAT testing of appliances or tools

Hazard	Risk	Control measures	RR
Electric shock from coming into contact with an appliance or tool whilst undertaking PAT testing	4 x	All appliances are to be isolated or unplugged, and operatives are to make sure the immediate vicinity of the electrical equipment is safe	1 x
	5 =	Any dangers that exist, such as moisture, combustible dust, or members of the public less than 2 metres away, are to be looked for and removed	5 =
	20	A visual inspection is to be undertaken to ensure there is no damage to the casing or flex, ingress of liquids or dust	5
		Operatives are to avoid handling parts of the equipment that may move, turn or become hot or electrically charged while testing	
		Only new or well-maintained testing equipment and insulated tools are to be used	
		All testing and labelling is to be undertaken by a qualified electrician	
		Any tools that are deemed to provide a danger to users are to removed from site	
		Testing equipment used must be in possession of a valid calibration certificate	

Persons at risk: User

2.48 Installing new lighting

2.48.1 Task: Installing new lighting

Hazard	Risk	Control measures	RR
Contact with live electricity resulting in serious or fatal injuries	4	A trained operative is to follow the electrical isolations risk assessment	1
	x	The manual handling risk assessment is to be followed when lifting and mounting new light fixtures into position	x
	5	Isolation certificate to be issued prior to works, test before touch to be followed through proving dead testing	5
	=		=
	20	Any services that have to remain live are fully signed and briefed prior to commencing works	5
		If there is any doubt, seek the advice and instruction from LV / HV authorised person (AP) senior authorised person (SAP), Authorised Engineer (AE) or senior authorised engineer (SAE) as required	
Persons at risk: User			
Falls from height during lighting installation	4	The working from height risk assessment (specific to the access equipment being used) is to be followed	1
	x		x
	3	When pulling cables at height, a safe system of work is to be employed including having another operative to assist with cable pulling and cable mounting	3
	=		=
	12	Working at Height (WAH) hierarchy of control is to be evaluated and implemented at all times (Avoid, Prevent, Reduce)	3
Persons at risk: User			
Falling objects causing head injuries	4	Items waiting to be installed to a high level are to always be secured on a stable platform or lifted into place using manual handling equipment	1
	x		x
	3	The correct safety measures are to be in place to ensure tools or equipment do not fall from fixed or mobile platforms	3
	=		=
	12	The correct PPE is to be worn by all site operatives	3
		Tool tethering to be used where tools are liable to fall or fall protection measures (toe boards, brick guards) to be assessed	
Persons at risk: All site operatives			

2.49 Electrical testing and commissioning

2.49.1 Task: Testing and commissioning

Hazard	Risk	Control measures	RR
Serious or fatal burns and injuries sustained from electric shock testing 'decommissioned' equipment	5 x	A competent testing electrician is to ensure that the equipment is dead and locked off	1 x
	5 =	When testing equipment, where possible operatives are to test it dead, and if not possible they are to look at energising it to a safe current	5 =
	25	The environment in the direct vicinity of the testing and commissioning is to be reviewed	5
		If testing on live equipment, the operative is to review the risk assessment for live testing	

Persons at risk: User

Serious or fatal burns and injuries from electric shock testing live equipment	5 x	Only test engineers are to be permitted to carry out testing of live equipment as part of their duties	1 x
	5 =	The area is to be reviewed and it is to be determined if a separate test area can be created where the equipment can be taken for testing	5 =
	25	Where possible, residual current devices (RCDs) are to be employed to provide supplementary protection	5
		Physical safeguards are to be applied to the equipment being tested to prevent injury, e.g. the use of temporary or permanent screens, barriers, and insulating mats	
		Isolating transformers are to be used as the source of the supply to mains-powered test equipment if possible when undertaking hardware precautions	
		Where the risk of arc flash exists, adequate calorific value PPE is to be employed and only properly-maintained insulated tools used	
		If using a test bench, all test equipment is to be placed on an insulated shelf immediately above the test bench	
		All test and shorting leads are to be fused	
		Where there is a risk of touching live parts, insulated gloves are to be worn	
		A second person is to be in attendance in case of an accident	

Persons at risk: User

2.50 Removal of existing electrical services

2.50.1 Task: Removal of existing electrical services

Hazard	Risk	Control measures	RR
Falls from height during strip out or removal of services	5	The working from height risk assessment is to be followed when stripping out fixtures, fittings and services from above	1
	x		x
	4	When pulling cables at height, a safe system of work is to be employed including having another operative to assist with cable pulling	4
	=		=
	20		4
Persons at risk: User			
Contact with live electricity causing serious or fatal injuries	5	The electrical isolations risk assessment is to be followed	1
	x		x
	5	A safe system of work is to be employed with the site supervisor	5
	=		=
	25		5
Persons at risk: All site operatives			

Site briefing and induction form

AWG LTD – ICH – Waitrose Newport – AC installation

All persons who have signed below confirm that they have been briefed on the safe working methods and arrangements detailed in this method of work statement.

[illegible]

Supervision and personnel

Name	Role	Phone
------	------	-------