

Document Reference: UHSF20.1	RAMS REVIEW FORM	 CONSTRUCTING CHANGE
--	-------------------------	---

METHOD STATEMENT / RISK ASSESSMENT DETAILS

Name of company:	AWG Air Conditioning Ltd	Account:	Waitrose
Site	Newport - 81978	Submitted by:	
Title:	AC strip-out and installation		
Date submitted to Uplands for review:	17.08.2026		

UPLANDS REVIEW

Uplands Review Details			
Name:	M. Singlehurst	Position:	Project Manager
Signed:		Date:	27.08.2026
A	No Comments, Satisfactory		
B	Minor Comments. Satisfactory Subject to Incorporation of Comments Below		✓
C	Unsatisfactory, please revise and Re submit to include comments below:		
Date sent for amendments to be added:		Date received back with amendment added:	
General Comments:	RAMS are generally detailed, but they rely heavily on a generic risk assessment register. Confirm site-specific roof access, hot works, pressure testing, lifting, refrigerant handling and permit requirements before work starts.		

All Hazards identified MUST have the appropriate CONTROLS MEASURES identified and explained in the RAMs.

Demolition	Yes ☐ No ☒	Licensed Asbestos Removal	Yes ☐ No ☒
Hot Works	Yes ☒ No ☐	Non-Licensed Asbestos Removal	Yes ☐ No ☒
Steel Erection	Yes ☐ No ☒	Dust	Yes ☒ No ☐
Work At Height	Yes ☒ No ☐	Noise	Yes ☒ No ☐
Roof Work / Work Near Fragile Materials	Yes ☒ No ☐	Vibration	Yes ☒ No ☐
Temporary Works including Scaffolding	Yes ☒ No ☐	Manual Handling	Yes ☒ No ☐
Breaking Ground / Digging	Yes ☐ No ☒	Epoxy Resins	Yes ☐ No ☒
Working in Excavations	Yes ☐ No ☒	Methyl methacrylate (MMA)	Yes ☐ No ☒
Confined Space Work	Yes ☒ No ☐	UV (Solar) Radiation	Yes ☒ No ☐
Lifting Operations	Yes ☒ No ☐	Leptospirosis	Yes ☐ No ☒
Overhead Services	Yes ☒ No ☐	Psittacosis	Yes ☐ No ☒
Electrical Work	Yes ☒ No ☐	Needle Stick Injury	Yes ☐ No ☒
Use of Plant and Equipment	Yes ☒ No ☐	Hazardous Substances	Yes ☒ No ☐
PAT Testing	Yes ☒ No ☐	Falls of materials	Yes ☒ No ☐
Restricted Access and Egress	Yes ☒ No ☐	Working on / adjacent to water	Yes ☒ No ☐
Vehicle / Plant Movements	Yes ☒ No ☐	Adverse weather	Yes ☒ No ☐
Segregation	Yes ☒ No ☐	Other Hazards: Please Specify:	
Fire / Explosion	Yes ☒ No ☐	COVID-19	Yes ☒ No ☐
Sharp Objects	Yes ☒ No ☐		
Poor Ground Conditions	Yes ☒ No ☐		
Non English Speaking Operatives	Yes ☐ No ☒		
Flying Particles	Yes ☒ No ☐		

Document Reference: UHSF20.1	Title: RAMS REVIEW FORM	 CONSTRUCTING CHANGE
--	-----------------------------------	---

Pressure Systems	Yes ☒	No ☐	
QUESTION	YES	NO	COMMENTS
1. Are appropriate controls contained in the RAMs to mitigate the risks arising from the hazards identified overleaf?	☒	☐	Controls are included for roof works, hot works, HVAC, electrical work, pressure testing, refrigerant handling, WAH, lifting, tools, PPE, waste and emergencies.
2. Do they cover all the likely significant hazards that will be encountered in the work?	☒	☐	The RAMs cover a wide hazard set, including roof/skylight, confined space, live electrical equipment, pressure systems, refrigerants, noise, dust and vibration.
2. Are Uplands Permits to Work required? If so state which ones in the comments section.	☒	☐	Permits likely required for hot works, roof/WAH access, pressure testing, electrical isolation/live work, riser works and lifting where Uplands requires permit control.
3. Is the area of work and scope of works clearly defined?	☒	☐	Scope is AC strip-out/replacement at Waitrose Newport, but the location field is sparse and should identify exact roof/internal work areas.
4. Are supervisory and communications arrangements clearly defined? State the name of the Contractors Supervisor in the comments section.	☒	☐	Foreman and manager competence is stated, with site induction and supervisor arrangements referenced. Name the AWG site supervisor before starting.
5. Has the responsibility for monitoring the operations, to which the method statement relates, been clearly defined?	☒	☐	Monitoring is addressed through supervisor induction, risk assessment controls, no deviation from method statement and re-approval of changes.
6. Does the document identify the training requirements for personnel engaged on the work?	☒	☐	Training includes CSCS, stepladder, WAH, asbestos awareness, abrasive wheels, MEWP/IPAF, harness rescue, ECS/JIB and electrical test qualifications.
7. HAS EITHER OF THE FOLLOWING BEEN CARRIED OUT IN RELATION TO NON ENGLISH SPEAKING OPERATIVES: A. A Bi-lingual Supervisor has translated the RAMs to the Non English speaking Operatives in the presence of an Uplands Manager B. RAMs have been provided in the Non English speaking operative's native language.	☐	☒	No non-English speaking operatives are identified and no translation arrangements are stated.
8. Has the impact of the work on other contractors, visitors, and public areas been assessed? & if so have controls been proposed to protect them?	☒	☐	Occupied/public areas, access/egress, barriers, signage, exclusion zones and coordination with other works are covered.
9. Are arrangements for emergencies adequately addressed?	☒	☐	Emergency procedures, first aid, incident reporting, fire marshals and nearest hospital information are included by reference to site arrangements.
10. Has the appropriate personal protective equipment been identified?	☒	☐	General and hot-work PPE are identified, including head, foot, hi-vis, gloves, eye, hearing and task-specific PPE.
11. Are environmental aspects such as waste disposal, contaminated spoil, water pollution etc., adequately addressed?	☒	☐	Waste, hazardous waste, COSHH disposal, refrigerant control and spill response are covered.
12. Is there anything else that the RAMs needs to address?	☒	☐	Clarify the site-specific supervisor, roof edge/skylight protection, hot-works fire watch, lifting plan for external units and pressure-test exclusion zone before approval is closed.

Note: By accepting this method statement Uplands do not assume responsibility for any errors or omissions by the author. The contractor is not relieved of statutory obligation to provide, monitor and revise their safe system of work during progress with the activity. All revisions to the document or the system of work must be agreed with Uplands prior to execution of the work.

Date Reviewed: 30-06-2025 Rev3	Document Type: FORM	Document Created By: HSEQ DEPT	Status: APPROVED	PAGE 2 of 2
-----------------------------------	------------------------	-----------------------------------	---------------------	-------------