

Document Reference: UHSF20.1	RAMS REVIEW FORM	 CONSTRUCTING CHANGE
--	-------------------------	---

METHOD STATEMENT / RISK ASSESSMENT DETAILS

Name of company:	Ampthill Flooring Limited	Account:	Waitrose
Site	Newport - 81978	Submitted by:	Luke Witham
Title:	Flooring installation		
Date submitted to Uplands for review:	20.08.2026		

UPLANDS REVIEW

Uplands Review Details			
Name:	M. Singlehurst	Position:	Project Manager
Signed:		Date:	27.08.2026
A	No Comments, Satisfactory		
B	Minor Comments. Satisfactory Subject to Incorporation of Comments Below		✓
C	Unsatisfactory, please revise and Re submit to include comments below:		
Date sent for amendments to be added:		Date received back with amendment added:	
General Comments:	Generally suitable subject to comments. The pack includes method statements, risk assessments and COSHH/SDS information, but the front sheet must be completed with personnel, works supervisor, key plant/tools, key materials and clearer site-specific emergency/hospital details.		

All Hazards identified MUST have the appropriate CONTROLS MEASURES identified and explained in the RAMs.

Demolition	Yes ☐ No ☒	Licensed Asbestos Removal	Yes ☐ No ☒
Hot Works	Yes ☒ No ☐	Non-Licensed Asbestos Removal	Yes ☐ No ☒
Steel Erection	Yes ☐ No ☒	Dust	Yes ☒ No ☐
Work At Height	Yes ☐ No ☒	Noise	Yes ☒ No ☐
Roof Work / Work Near Fragile Materials	Yes ☐ No ☒	Vibration	Yes ☒ No ☐
Temporary Works including Scaffolding	Yes ☐ No ☒	Manual Handling	Yes ☒ No ☐
Breaking Ground / Digging	Yes ☐ No ☒	Epoxy Resins	Yes ☐ No ☒
Working in Excavations	Yes ☐ No ☒	Methyl methacrylate (MMA)	Yes ☐ No ☒
Confined Space Work	Yes ☐ No ☒	UV (Solar) Radiation	Yes ☐ No ☒
Lifting Operations	Yes ☒ No ☐	Leptospirosis	Yes ☐ No ☒
Overhead Services	Yes ☐ No ☒	Psittacosis	Yes ☐ No ☒
Electrical Work	Yes ☒ No ☐	Needle Stick Injury	Yes ☐ No ☒
Use of Plant and Equipment	Yes ☒ No ☐	Hazardous Substances	Yes ☒ No ☐
PAT Testing	Yes ☒ No ☐	Falls of materials	Yes ☒ No ☐
Restricted Access and Egress	Yes ☒ No ☐	Working on / adjacent to water	Yes ☐ No ☒
Vehicle / Plant Movements	Yes ☒ No ☐	Adverse weather	Yes ☐ No ☒
Segregation	Yes ☒ No ☐	Other Hazards: Please Specify:	
Fire / Explosion	Yes ☒ No ☐	COVID-19	Yes ☐ No ☒
Sharp Objects	Yes ☒ No ☐		
Poor Ground Conditions	Yes ☐ No ☒		
Non English Speaking Operatives	Yes ☐ No ☒		
Flying Particles	Yes ☒ No ☐		

Document Reference: UHSF20.1	Title: RAMS REVIEW FORM	 CONSTRUCTING CHANGE
--	-----------------------------------	---

Pressure Systems	Yes ☐	No ☒	
QUESTION	YES	NO	COMMENTS
1. Are appropriate controls contained in the RAMs to mitigate the risks arising from the hazards identified overleaf?	☒	☐	Controls are included for manual handling, floor preparation, latex smoothing compound, vinyl sheets/tiles, edge trims, stair nosings, entrance matting, hot welding, 110V tools, PPE, COSHH and waste.
2. Do they cover all the likely significant hazards that will be encountered in the work?	☒	☐	Likely flooring hazards are covered, including dust, sharp tools, adhesives, smoothing compounds, hot weld guns, slips/trips, manual handling, 110V equipment, PAT testing and falling materials from scaffold/interface areas.
2. Are Uplands Permits to Work required? If so state which ones in the comments section.	☒	☐	Permits should be confirmed for hot works/hot weld guns, any 110V electrical-tool controls required by site rules, access/segregation of work areas and any main-contractor controlled lifting/offloading interface.
3. Is the area of work and scope of works clearly defined?	☒	☐	The scope is identified as flooring installation at Waitrose Newport, Audley Road, TF10 7DS, with start and finish dates shown as 02/09/26 to 23/09/26.
4. Are supervisory and communications arrangements clearly defined? State the name of the Contractors Supervisor in the comments section.	☐	☒	Works supervisor is blank and the personnel table is not completed. Add named supervisor, operatives, roles/trades and contact details before final acceptance.
5. Has the responsibility for monitoring the operations, to which the method statement relates, been clearly defined?	☒	☐	Monitoring is referenced through contracts manager responsibility, team leader checks, visual risk assessments, defect reporting and daily housekeeping/waste removal.
6. Does the document identify the training requirements for personnel engaged on the work?	☒	☐	Training requirements are identified through site induction, CSCS at induction, toolbox talks, manual handling training, task competence and trained use of smoothing compounds, adhesives, knives, hot weld guns and 110V equipment.
7. HAS EITHER OF THE FOLLOWING BEEN CARRIED OUT IN RELATION TO NON ENGLISH SPEAKING OPERATIVES: A. A Bi-lingual Supervisor has translated the RAMs to the Non English speaking Operatives in the presence of an Uplands Manager B. RAMs have been provided in the Non English speaking operative's native language.	☐	☒	No non-English speaking operatives are identified and no translation arrangements are stated.
8. Has the impact of the work on other contractors, visitors, and public areas been assessed? & if so have controls been proposed to protect them?	☒	☐	Other trades are included as persons at risk and controls include barriers, warning notices, traffic exclusion from work areas, clear walkways, housekeeping and segregation.
9. Are arrangements for emergencies adequately addressed?	☐	☒	Emergency arrangements rely on site induction only and state nearest hospital/first aid box as indicated at induction. Complete project-specific first aid, hospital and emergency details.
10. Has the appropriate personal protective equipment been identified?	☒	☐	PPE includes hard hat, hi-vis, S3 safety boots, gloves, eye protection, knee pads and FFP3 respiratory protection where dust or mixing operations require it.
11. Are environmental aspects such as waste disposal, contaminated spoil, water pollution etc., adequately addressed?	☒	☐	Waste disposal, segregated skips, housekeeping, COSHH controls, spillage clean-up and SDS environmental/disposal information are included.
12. Is there anything else that the RAMs needs to address?	☒	☐	Complete front-sheet personnel/supervisor/tool/material fields, confirm permit requirements for hot welding and 110V equipment, and add site-specific first aid/hospital details before close-out.

Note: By accepting this method statement Uplands do not assume responsibility for any errors or omissions by the author. The contractor is not relieved of statutory obligation to provide, monitor and revise their safe system of work during progress with the activity. All revisions to the document or the system of work must be agreed with Uplands prior to execution of the work.

Date Reviewed: 30-06-2025 Rev3	Document Type: FORM	Document Created By: HSEQ DEPT	Status: APPROVED	PAGE 2 of 2
-----------------------------------	------------------------	-----------------------------------	---------------------	-------------