

Document Reference: UHSF20.1	RAMS REVIEW FORM	 CONSTRUCTING CHANGE
--	-------------------------	---

METHOD STATEMENT / RISK ASSESSMENT DETAILS

Name of company:	Freeflow26 Limited	Account:	Waitrose
Site	Newport - 81978	Submitted by:	
Title:	Installation of EVAC buffer VAC vacuum collection unit		
Date submitted to Uplands for review:	August 2026		

UPLANDS REVIEW

Uplands Review Details			
Name:	M. Singlehurst	Position:	Project Manager
Signed:		Date:	27.08.2026
A	No Comments, Satisfactory		
B	Minor Comments. Satisfactory Subject to Incorporation of Comments Below		
C	Unsatisfactory, please revise and Re submit to include comments below:		✓
Date sent for amendments to be added:		Date received back with amendment added:	
General Comments:	Revision required. Installation date/order are TBA, A&E details are not completed, risk assessments contain old or generic dates, site-specific hazard fields are blank, and lifting/electrical interfaces need clearer control.		

All Hazards identified MUST have the appropriate CONTROLS MEASURES identified and explained in the RAMs.

Demolition	Yes ☐ No ☒	Licensed Asbestos Removal	Yes ☐ No ☒
Hot Works	Yes ☐ No ☒	Non-Licensed Asbestos Removal	Yes ☐ No ☒
Steel Erection	Yes ☐ No ☒	Dust	Yes ☐ No ☒
Work At Height	Yes ☒ No ☐	Noise	Yes ☐ No ☒
Roof Work / Work Near Fragile Materials	Yes ☐ No ☒	Vibration	Yes ☒ No ☐
Temporary Works including Scaffolding	Yes ☒ No ☐	Manual Handling	Yes ☒ No ☐
Breaking Ground / Digging	Yes ☐ No ☒	Epoxy Resins	Yes ☐ No ☒
Working in Excavations	Yes ☐ No ☒	Methyl methacrylate (MMA)	Yes ☐ No ☒
Confined Space Work	Yes ☒ No ☐	UV (Solar) Radiation	Yes ☐ No ☒
Lifting Operations	Yes ☒ No ☐	Leptospirosis	Yes ☐ No ☒
Overhead Services	Yes ☐ No ☒	Psittacosis	Yes ☐ No ☒
Electrical Work	Yes ☒ No ☐	Needle Stick Injury	Yes ☐ No ☒
Use of Plant and Equipment	Yes ☒ No ☐	Hazardous Substances	Yes ☒ No ☐
PAT Testing	Yes ☒ No ☐	Falls of materials	Yes ☒ No ☐
Restricted Access and Egress	Yes ☒ No ☐	Working on / adjacent to water	Yes ☐ No ☒
Vehicle / Plant Movements	Yes ☒ No ☐	Adverse weather	Yes ☐ No ☒
Segregation	Yes ☒ No ☐	Other Hazards: Please Specify:	
Fire / Explosion	Yes ☒ No ☐	COVID-19	Yes ☒ No ☐
Sharp Objects	Yes ☒ No ☐		
Poor Ground Conditions	Yes ☐ No ☒		
Non English Speaking Operatives	Yes ☐ No ☒		
Flying Particles	Yes ☒ No ☐		

Document Reference: UHSF20.1	Title: RAMS REVIEW FORM	 CONSTRUCTING CHANGE
--	-----------------------------------	---

Pressure Systems	Yes ☒	No ☐	
QUESTION	YES	NO	COMMENTS
1. Are appropriate controls contained in the RAMs to mitigate the risks arising from the hazards identified overleaf?	☒	☐	Controls are included for access, work equipment, manual handling, vehicle movements, WAH platforms, powered drill use, COSHH, PPE, waste and emergency response.
2. Do they cover all the likely significant hazards that will be encountered in the work?	☐	☒	Hazards are partly covered, but site-specific hazards are blank and lifting/electrical interfaces for the VCU are not sufficiently detailed.
2. Are Uplands Permits to Work required? If so state which ones in the comments section.	☒	☐	Likely permits include WAH/platform use, lifting/offloading, electrical isolation/connection, and any pressure or commissioning permit required by Uplands/site rules.
3. Is the area of work and scope of works clearly defined?	☐	☒	Site is Waitrose Newport, but proposed installation date and order are TBA, exact areas are broad, and site-specific hazards are blank.
4. Are supervisory and communications arrangements clearly defined? State the name of the Contractors Supervisor in the comments section.	☐	☒	Named engineers are listed, but supervisor arrangements, principal contractor contacts and escalation routes are not sufficiently complete.
5. Has the responsibility for monitoring the operations, to which the method statement relates, been clearly defined?	☒	☐	Freeflow supervisor and main contractor site manager monitoring are referenced, but this should be tied to named site contacts.
6. Does the document identify the training requirements for personnel engaged on the work?	☐	☒	Formal company training is stated generally, but task-specific competency evidence is weak for lifting equipment, scissor lifts, electrical interface and pressure/commissioning work.
7. HAS EITHER OF THE FOLLOWING BEEN CARRIED OUT IN RELATION TO NON ENGLISH SPEAKING OPERATIVES: A. A Bi-lingual Supervisor has translated the RAMs to the Non English speaking Operatives in the presence of an Uplands Manager B. RAMs have been provided in the Non English speaking operative's native language.	☐	☒	No non-English speaking operatives are identified and no translation arrangements are stated.
8. Has the impact of the work on other contractors, visitors, and public areas been assessed? & if so have controls been proposed to protect them?	☒	☐	Barriers, banksman for reversing, access control and housekeeping are included.
9. Are arrangements for emergencies adequately addressed?	☐	☒	Emergency procedures are referenced, but nearest A&E is left as advised by Main Contractor and site-specific emergency contacts are incomplete.
10. Has the appropriate personal protective equipment been identified?	☒	☐	PPE includes helmet, hi-vis, boots, hand and eye protection, with task-specific PPE from COSHH.
11. Are environmental aspects such as waste disposal, contaminated spoil, water pollution etc., adequately addressed?	☒	☐	Waste removal, spill prevention, COSHH controls and hazardous/special waste notes are included.
12. Is there anything else that the RAMs needs to address?	☒	☐	Revise/resubmit with installation date/order, site-specific hazards, current risk assessment review dates, named supervision, A&E details, lifting plan and electrical interface controls.

Note: By accepting this method statement Uplands do not assume responsibility for any errors or omissions by the author. The contractor is not relieved of statutory obligation to provide, monitor and revise their safe system of work during progress with the activity. All revisions to the document or the system of work must be agreed with Uplands prior to execution of the work.

Date Reviewed: 30-06-2025 Rev3	Document Type: FORM	Document Created By: HSEQ DEPT	Status: APPROVED	PAGE 2 of 2
-----------------------------------	------------------------	-----------------------------------	---------------------	-------------